# Appendix C Gate Construction Assumptions

# Appendix C Gate Construction Assumptions

#### Table C-1. Head of Old River Gate

	Duration	Crew		Truck Trips				
Construction Activity	(days)	Size	Equipment	Material	Quantity (cy)	Duration	Trips per day	
Clear and grub brush, trash, etc.	5	1	Grader					
		1	Dump Truck	Brush	741	5	5 at 5 miles RT	
		1	Dozer					
Construct temporary and permanent	30	1	Dozer	Aggregate Base	800	4	5 at 30 miles RT	
access roads, staging areas and spoil		1	Backhoe	Backfill	1,200	5	10 at 30 miles RT	
ponds		5	Bottom-Dumps					
		1	Water Truck					
		1	Roller					
		1	Grader					
		1	Scraper					
Channel excavation for control	15	1	Clamshell Dredge	Excavated Material	4,700	15	7 at 30 miles RT	
structure/boat lock		1	Barge Crane					
		1	Excavator					
		3	Dump Trucks (3)					
		1	Loader					
		2	Tugboat					
Drive sheetpiles, H-piles and pipe piles	60	1	Barge Crane	Piles		30	5 at 30 miles RT	
			Pile Driver					
		1	Supply Barge					
		2	Tugboat					
		1	Truck Crane					

Construction Activity	Duration	Crew		Truck Trips					
	(days)	Size	Equipment	Material	Quantity (cy)	Duration	Trips per day		
Place riprap on channel invert	5	40	Dump Trucks	Rock	4,945	15	50 at 100 miles RT		
		1	Loader						
		1	Excavator						
Float-in and install control gate structures	45	1	Barge Crane						
		3	Tugboat						
		1	Supply Barge						
		1	Batch Plant	Concrete	224	45	3 at 30 miles RT		
		1	Concrete Pump						
			Truck Crane						
Construct control building/boat lock	120	12	Concrete Pump	Concrete	50	3	2 at 50 miles RT		
operator building			Truck Crane	Backfill	650	20	10 at 30 miles RT		
			Water Truck	Masonry		30			
			Roller						
			Backhoe						
			Dump Truck						
Construct fish passageway	45		Concrete Pump	Concrete	100	5	3 at 50 miles RT		
			Concrete Trucks						
			Large Truck						
Install log boom, floating docks, warning	30		Truck Crane						
signs			Barge Crane						
			Large Truck						
Install control systems, utilities and	90	10	Large Truck	Miscellaneous		60	2 at 50 miles RT		
microwave tower			Truck Crane						
Remove temporary rock barrier	10	3	Excavator	Spoil	300	10	2 at 5 miles RT		
			Dozer						
			Dump Truck						
Testing and final construction	60	1	Grader						
grading/cleanup		4	Truck Crane						
RT = Round trip									

### Table C-2. Middle River Gate

	Duration	Crew		Truck Trips					
Construction Activity	(days)	Size	Equipment	Material	Quantity (cy)	Duration	Trips per day		
Clear and grub brush, trash, etc.	5	1	Grader						
		1	Dump Truck	Brush	741	5	5 at 5 miles RT		
		1	Dozer						
Construct temporary and permanent	30	1	Dozer	Aggregate Base	2,963	10	5 at 30 miles RT		
access roads, staging areas and spoil		1	Backhoe	Backfill	1,315	5	10 at 30 miles RT		
ponds		5	Bottom-Dumps						
		1	Water Truck						
		1	Roller						
		1	Grader						
		1	Scraper						
Channel excavation for control structure	15	1	Clamshell Dredge	Excavated Material	5,325	15	30 at 5 miles RT		
		1	Barge Crane						
		1	Excavator						
		3	Dump Trucks (3)						
		1	Loader						
		2	Tugboat						
Drive sheetpiles, H-piles and pipe piles	60	1	Barge Crane	Piles		30	5 at 30 miles RT		
			Pile Driver						
		1	Supply Barge						
		2	Tugboat						
		1	Truck Crane						
Place riprap on channel invert	5	40	Dump Trucks	Rock	7,624	15	50 at 100 miles RT		
		1	Loader						
		1	Excavator						

	Duration	Crew		Truck Trips				
Construction Activity	(days)	Size	Equipment	Material	Quantity (cy)	Duration	Trips per day	
Float-in and install control gate structures	45	1	Barge Crane					
		3	Tugboat					
		1	Supply Barge					
		1	Batch Plant	Concrete	129	10	3 at 30 miles RT	
		1	Concrete Pump					
			Truck Crane					
Construct control building	120	12	Concrete Pump	Concrete	300	20	2 at 50 miles RT	
			Truck Crane	Backfill	750	20		
			Water Truck					
			Roller					
			Backhoe					
			Dump Truck					
Construct boat ramp	30	5	Dozer	Backfill	1,315	10	10 at 30 miles RT	
			Grader	Riprap	330	2	2 at 100 miles RT	
			Dump Truck					
			Truck Crane					
			Excavator					
Install log boom, floating docks, warning	30		Truck Crane					
signs			Barge Crane					
			Large Truck					
Install control systems, utilities and	90	10	Large Truck	Miscellaneous		60	2 at 50 miles RT	
microwave tower			Truck Crane					
Remove temporary rock barrier	10	3	Excavator	Spoil	300	10	2 at 5 miles RT	
			Dozer	-				
			Dump Truck					
Testing and final construction	60	1	Grader					
grading/cleanup		4	Truck Crane					
RT = Round trip	_							

## Table C-3. Grant Line Canal Gate

	Duration	Crew		Truck Trips				
Construction Activity	(days)	Size	Equipment	Material	Quantity (cy)	Duration	Trips per day	
Clear and grub brush, trash, etc.	5	1	Grader					
		1	Dump Truck	Brush	2,368	5	15 at 5 miles RT	
		1	Dozer					
Construct temporary and permanent	30	1	Dozer	Aggregate Base	6,299	3	15 at 30 miles RT	
access roads, staging areas and spoil		1	Backhoe	Backfill	1,200	5	10 at 30 miles RT	
ponds		5	Bottom-Dumps					
		1	Water Truck					
		1	Roller					
		1	Grader					
		1	Scraper					
Channel excavation for control	15	1	Clamshell Dredge	Excavated Material	632	15	2 at 5 miles RT	
structure/boat lock		1	Barge Crane					
		1	Excavator					
		3	Dump Trucks (3)					
		1	Loader					
		2	Tugboat					
Drive sheetpiles, H-piles and pipe piles	60	1	Barge Crane	Piles		30	5 at 30 miles RT	
			Pile Driver					
		1	Supply Barge					
		2	Tugboat					
		1	Truck Crane					
Place riprap on channel invert	5	40	Dump Trucks	Rock	4,620	15	50 at 100 miles RT	
		1	Loader					
		1	Excavator					

	Duration	Crew		Truck Trips					
Construction Activity	(days)	Size	Equipment	Material	Quantity (cy)	Duration	Trips per day		
Float-in and install control gate structures	45	1	Barge Crane						
		3	Tugboat						
		1	Supply Barge						
		1	Batch Plant	Concrete	289	20	3 at 30 miles RT		
		1	Concrete Pump						
			Truck Crane						
Construct control building/ boat lock	120	12	Concrete Pump	Concrete	300	20	2 at 50 miles RT		
operator building			Truck Crane	Backfill	1,175	20			
			Water Truck						
			Roller						
			Backhoe						
			Dump Truck						
Install log boom, floating docks, warning	30		Truck Crane						
signs			Barge Crane						
			Large Truck						
Install control systems, utilities and	90	10	Large Truck	Miscellaneous		60	2 at 50 miles RT		
microwave tower			Truck Crane						
Remove temporary rock barrier	10	3	Excavator	Spoil	300	10	2 at 15 miles RT		
			Dozer						
			Dump Truck						
Testing and final construction	60	1	Grader						
grading/cleanup		4	Truck Crane						
RT = Round trip	_								

#### Table C-4. Old River at Delta-Mendota Canal Gate

				Truck Trips				
	Duration	Crew			Quantity			
Construction Activity	(days)	Size	Equipment	Material	(cy)	Duration	Trips per day	
Clear and grub brush, trash, etc	5	1	Grader					
		1	Dump Truck	Brush	741	5	5 at 5 miles RT	
		1	Dozer					
Construct temporary and permanent access roads,	30	1	Dozer	Aggregate Base	5,926	15	10 at 30 miles RT	
staging areas and spoil ponds		1	Backhoe	Backfill	1,315	5	10 at 30 miles RT	
		5	Bottom-Dumps					
		1	Water Truck					
		1	Roller					
		1	Grader					
		1	Scraper					
Channel excavation for control structure/boat lock	15	1	Clamshell Dredge	Excavated Material	5,325	15	30 at 5 miles RT	
		1	Barge Crane					
		1	Excavator					
		3	Dump Trucks (3)					
		1	Loader					
		2	Tugboat					
Drive sheetpiles, H-piles and pipe piles	60	1	Barge Crane	Piles		30	5 at 30 miles RT	
			Pile Driver					
		1	Supply Barge					
		2	Tugboat					
		1	Truck Crane					
Place riprap on channel invert	5	40	Dump Trucks	Rock	7,624	15	50 at 100 miles RT	
		1	Loader					
		1	Excavator					

				Truck Trips				
Construction Activity	Duration	Crew		Quantity				
	(days)	Size	Equipment	Material	(cy)	Duration	Trips per day	
Float-in and install control gate structures	45	1	Barge Crane					
		3	Tugboat					
		1	Supply Barge					
		1	Batch Plant	Concrete	146	10	3 at 30 miles RT	
		1	Concrete Pump					
			Truck Crane					
Construct control building/boat lock operator	120	12	Concrete Pump	Concrete	300	20	2 at 50 miles RT	
building			Truck Crane	Backfill	1,175	20		
			Water Truck					
			Roller					
			Backhoe					
			Dump Truck					
Construct boat ramp	30	5	Dozer	Backfill	1,315	10	10 at 30 miles RT	
			Grader	Riprap	330	2	2 at 100 miles RT	
			Dump Truck					
			Truck Crane					
			Excavator					
Install log boom, floating docks, warning signs	30		Truck Crane					
			Barge Crane					
			Large Truck					
Install control systems, utilities and microwave	90	10	Large Truck	Miscellaneous		60	2 at 50 miles RT	
tower			Truck Crane					
Remove temporary rock barrier	10	3	Excavator	Spoil	300	10	2 at 5 miles RT	
			Dozer					
			Dump Truck					
Testing and final construction grading/cleanup	60	1	Grader					
		4	Truck Crane					
RT = round trip								