Ad-Hoc Environmental Planning and Permitting Work Group

August 16, 2021



Draft - Predecisional Working Document - For Discussion Purposes Only

Agenda

- Action Items from the Previous Meeting
- Revised Draft EIR/Supplemental Draft EIS
 - Update on Public Release
 - Public Review Process and Schedule
- Permitting
 - Admin Draft Biological Assessment Update
 - Bald and Golden Eagle Permit Approach
- Schedule and Dashboard Update
- Upcoming Priorities and Timing of Next Meeting

Action Items

Ali Forsythe



Action Items from Previous Meeting

• Carried Forward:

- 1. Develop a budget for anticipated legal costs.
 - Will discuss as part of Amendment 3 approach
- 2. Set up meeting to discuss Sites' effects on Oroville and Folsom recreation and discuss feedback from state project non-participants regarding their concerns. Meeting would be Jeff Davis, Rob Kunde and Ali.
 - Not yet scheduled
- New As of July Meeting:
 - 1. Unimpaired Flows Analysis provide an overview of assumptions and results once completed
 - 2. Ensure Reservoir Committee and Authority Board is aware of the net zero GHG assumption/mitigation in the RDEIR/SDEIS

RDEIR/SDEIS

Ali Forsythe / Laurie Warner Herson



Discussion Goals

- RDEIR/SDEIS Public Release Update
- Public Review Process

RDEIR/SDEIS Status Update

- Development of RDEIR/SDEIS Largely Complete
 - All but Chapter 11, Aquatic Resources and associated appendices uploaded for Reclamation Regional Management review July 23
 - Ongoing coordination and review of Chapter 11 and associated appendices with CDFW and Reclamation is expected to result in some changes
 - Reclamation Regional Management review will start when changes are complete

Public Outreach and Review

- Planning for release and 60-day public review is ongoing in coordination with Reclamation
- A number of notices are in development:
 - Required CEQA and NEPA notices
 - Joint Authority/Reclamation press release
 - Postcard mailers, e-blasts and newspapers ads
- Other written materials include:
 - Fact sheet, community guide and FAQ
 - Executive Summary, press release, and fact sheet will be translated to Spanish
- Public Meetings
 - 2 virtual meetings; 1 during day, 1 in evening
 - 1 in-person meeting in Maxwell

Process for Approval of Release of the Revised Draft EIR

- April Part 1 Overview
 - CEQA overview and process presentation
- May Part 2, Key Sections
 - Construction-Related Sections and Local Issues
- June Part 3, Key Sections
 - Operations-Related Sections and Growth Inducement
- July Request approval
 - Cumulative
 - Request approval from the Reservoir Committee and Authority Board for release of the public RDEIR in August
- September 2021 Release of RDEIR
 - Schedule assumes parallel review and release of SDEIS as joint document

Permitting

John Spranza/ Ellen Berryman/ Monique Briard



Discussion Goals

- Working to wrap up the Biological Assessment
- Update on current terrestrial species findings

ESA Quick Reminder and Status

Biological Assessment

- Authority & Reclamation
 prepare
- Covers both construction and operations (terrestrial and aquatics)

Reclamation Submits BA to USFWS and NMFS

- Reclamation has final review and approval
- Submitted under Reclamation Letterhead

Biological Opinions

- One from USFWS
- Terrestrial and Delta Smelt
- One from NMFS
- Anadromous Fish

- Admin Draft BA currently in review by Authority, Reclamation, Legal
- Today will focus on terrestrial species

Federally Listed Plants

- Keck's Checkermallow
- Palmate-bracted Bird's Beak
- Admin Draft BA Findings:
 - Not seen during 1998/99 and 2000/03 surveys
 - Modeled habitat is extensive (10,180 and 217 acres, respectively)
 - Extremely rare, difficult to mitigate if present
 - Not practical to assume all modeled habitat is occupied



Keck's Calscape – 2010 Chris Winchell

Palmate Calscape – 2008 Chris Winchell



Federally Listed Plants

- Admin Draft BA Approach:
 - "Not likely to adversely affect"
 - Surveys required
 - Re-initiation of consultation if found
- Risks and Risk Management:
 - If species is found, delays could result
 - Minimize risk of delays by surveying early, if possible, and looking for mitigation options early

Vernal Pool Crustaceans

- Conservancy fairy shrimp
- Vernal pool fairy shrimp
- Vernal pool tadpole shrimp
- Admin Draft BA Findings:
 - Estimated direct impacts on 365 acres, indirect impacts on 120 acres



Conservancy FS FWS

Vernal pool FS FWS





Draft - Predecisional Working Document - For Discussion Purposes Only



Vernal pool tadpole Shrimp _{CalPhotos}

Vernal Pool Crustaceans

- Admin Draft BA Approach
 - Prior to construction:
 - Ground truth habitat mapping
 - Protocol surveys in suitable habitat
 - Mitigate only for impacts on occupied vernal pools
- Risks and Risk Management
 - Drought could lead to unsuitable survey conditions
 - Get FWS agreement prior to surveys
 - Dry season surveys (to genus only)
 - Could assume presence as worst-case scenario for areas that can not be surveyed adequately and need to begin construction prior to confirming presence/absence.

Valley Elderberry Longhorn Beetle

- Admin Draft BA Findings
 - 13,535 acres of modeled habitat affected
 - Highly conservative overestimate of suitable habitat in project area
 - Includes grasslands, oak woodland/savanna and riparian
 - Much may not contain any elderberry bushes





Valley Elderberry Longhorn Beetle

• Admin Draft BA Approach

- Assume no more that 59 acres occupied habitat including up to 250 elderberry shrubs
 - DWR surveys only found 672 stems with only 18 emergence holes in 1998-99
- Surveys prior to construction to verify presence/absence and refine required mitigation
- Risks and Risk Management
 - Could be project delays if impacts exceed estimates
 - Conservative estimate, so risk of underestimation of effect is fairly low

California Red-Legged Frog

- Admin Draft BA Findings
 - Permanent impact on 287 acres of modeled aquatic and 6,765 acres of modeled upland habitat
 - Funks Reservoir removed
 - Temporary impact on 17 acres modeled aquatic and 367 acres modeled upland habitat
- Highly Conservative Estimate
 - Includes intermittent drainages where suitable habitat may not be present
 - Areas identified as suitable may not be occupied: no effect



California Red-Legged Frog

- Admin Draft BA Approach:
 - Refine suitable habitat with USFWS and Reclamation (complete)
 - Prior to construction:
 - Ground truth habitat mapping
 - Protocol surveys in suitable habitat
 - Mitigate only for occupied aquatic habitat and uplands within 300 feet as determined by surveys
- Risks and Risk Management
 - Only survey area of direct and indirect effects
 - Could be difficult finding sufficient mitigation
 - Survey sites as early as possible to reduce mitigation requirements

Giant Garter Snake

- Admin Draft BA Findings
 - Permanent impact on 2 acres modeled aquatic and 27 acres of modeled upland habitat
 - Temporary impacts on 21 acres of modeled aquatic and 16 acres of modeled upland habitat
 - Reduced from Alt D effects



Giant Garter Snake

- Admin Draft BA Approach:
 - Ground truthing prior to construction to refine habitat mapping
 - Implement avoidance and minimization measures to reduce effects
 - Mitigate at bank or equivalent
- Risks and Risk Management
 - Very standard approach for this species, reduces and manages risks to project


Next Steps and Upcoming Activities

- Resolve Reclamation's role as lead for the operations consultation under Section 7
- Review agency, legal and independent review comments on Admin Draft BA
- Reconcile and revise Admin Draft BA with comments as warranted
 - Include any updates to jointly listed species per CDFW 60-day meetings
- Reclamation and NMFS review Draft BA
- Revise Draft BA per comments received
- Authority approval to formally submit BA to Reclamation (October)

Schedule and Dashboard Update



Schedule Update



Draft - Predecisional Working Document - For Discussion Purposes Only

Dashboard Update

Key

Prepared:	Internal work by team
Presented:	Provided to agencies for review
Reviewed:	Reviewed and discussed with agencies
Revised:	Agency comments considered and addressed
Resolved:	Agency issues/concerns discussed and resolved
Deferred:	Deferred to further negotiations after application
Confirmed:	Agencies have confirmed acceptance/agreement

	_
Complete	Activity completed
In Process	Activity in progress
Challenge	Team and agencies
and the second se	

encies discussing how to resolve issues

Significant issues slowing progress; escalation may be needed Roadblock

Permit	Summary	Permit Topics/Considerations	Agreement Status with Agencies						
remin	Status		Prepared	Presented	Reviewed	Revised	Resolved	Deferred	Confirmed
		Project Description						2	
		Species List		l i			ji		li i
Biological		Terr. Species Modeling Approach							-
Assessment/		Aquatic Species Modeling Approach					ÎÎ		
Biological Opinion	\bigcirc	Mitigation Approach							
		Species Modeling						D.	
		Effects Analysis						4	
Reclamation		Essential Fish Habitat Analysis							
USFWS		Construction Effects Analysis						44 85	
NMFS		Aquatic Effects Analysis							
in a la companya de la compa		Mitigation and Adaptive Mgmt Plan						1	
		Project Description							
Incidental Take		Species List							
Permit – Construction		Species Modeling Approach							
		Mitigation Approach							
		Species Modeling							
CDFW		Effects Analysis						1	
CDIW		Mitigation and Adaptive Mgmt Plan							
	\bigcirc	Project Description							
Incidental Take Permit – Operations		Diversion Criteria							
		Modeling Approach							
		Mitigation Approach							
		Species Modeling						la De	
CDFW		Effects Analysis							
		Mitigation and Adaptive Mgmt Plan							
		Water Availability Analysis	6					1	
Water Right Permit		Draft Water Right Application							
		Internal Review/Revise							
SWRCB		Submit Water Right Application						1	

Dashboard Update

Key

Prepared: Internal work by team Presented: Provided to agencies for review **Reviewed:** Reviewed and discussed with agencies **Revised:** Agency comments considered and addressed **Resolved:** Agency issues/concerns discussed and resolved **Deferred:** Deferred to further negotiations after application Confirmed: Agencies have confirmed acceptance/agreement Complete Activity completed In Process Activity in progress

Challenge Team and agencies discussing how to resolve issues **Roadblock** Significant issues slowing progress; escalation may be needed

Permit	Summary	Permit Topics/Considerations	Agreement Status with Agencies							
rennin	Status		Prepared	Presented	Reviewed	Revised	Resolved	Deferred	Confirmed	
Clean Water Act - Section 404		Desktop Wetland Delineation								
		Pre-Application Meeting								
		LEDPA* Analysis					Î.			
		404 Permit Application								
		Compensatory Mitigation Plan								
USACOE	_	Internal Review/Revise								
UJACOL		Approve/Submit 404 Application								
Clean Water Act -	1000	Pre-Application Meeting							1	
Section 401		Draft 401 Application								
SWRCB		Review/Revise		<u></u>						
SWKCB		Approve/ Submit								
		Consultation Information Package					i i			
Section 106		Phased Identification Work Plan								
Consultation		Draft Programmatic Agreement								
Consultation		Consultations								
		Final Programmatic Agreement								
Reclamation		Reviews								
SHPO		Final PA for signature								
Tribes		Execution								
EIR/EIS		Project Description & Alternatives		1 3						
		Modeling Baseline & Approach				1				
	100000	Fisheries Impacts								
		Tribal Cultural Resources								
		Terrestrial Impacts								
Reclamation &		Water Quality				j j				
Cooperating		Water Rights	1							
Agencies		Cumulative Impacts & GHGs		1		1				

Upcoming RDEIR/SDEIS Work and Priorities – August/September

- Ongoing AB52 Consultation with Tribes
- Complete revisions to Chapter 11 and any related chapters
- Complete RDEIR/SDEIS and initiate Reclamation internal review process
- Release RDEIR/SDEIS for public review

Upcoming Permitting Work and Priorities – August/September

- BA/ITP:
 - Resolve operations ESA consultation lead with Reclamation
 - Complete Authority/Reclamation review of complete Admin Draft BA
 - Complete revisions and prepare Draft BA for final Reclamation and initial NMFS review
- 404/401 Complete admin draft LEDPA analysis; Determine delineation approach for specific facilities
- Section 106 PA Circulate draft PA to signatory agencies for review and host meetings to discuss
- Water Rights Complete Water Availability Analysis; prepare admin draft water right application

Timing of Next Meeting

- Next Meeting Date to be set for September 2021
 - Topics
 - EIR/EIS
 - Status update
 - Permitting
 - Admin Draft Biological Assessment Aquatic species
 - Section 106 Programmatic Agreement, Effects and Mitigation Commitments
 - Water Rights Unimpaired Flows Analysis Overview

Thank you!



