

1
2
3
4
5
6
7
8
9
10
11
12

APPENDIX 3G
BACKGROUND ON THE PROCESS OF DEVELOPING THE
BDCP CONSERVATION MEASURES

PUBLIC DRAFT
BAY DELTA CONSERVATION PLAN

November 2013



1 ICF International. 2013. *Appendix 3G. Background on the Process of*
2 *Developing the BDCP Conservation Measures*. Public Draft. *Bay Delta*
3 *Conservation Plan*. March. (ICF 00343.12) Sacramento, CA. Prepared for
4 California Department of Water Resources, Sacramento, CA.

Contents

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33

Appendix 3G Background on the Process of Developing the BDCP Conservation Measures	3G-1
3G.1 Introduction	3G-1
3G.1.1 Summary Chronology	3G-1
3G.1.2 Purpose and Content of this Review	3G-2
3G.2 Evaluation of Conservation Strategy Options and Scenarios	3G-4
3G.2.1 Conservation Strategy Options	3G-4
3G.2.2 Conservation Strategy Short List	3G-5
3G.3 Points of Agreement for Continuing the Planning Process	3G-8
3G.3.1 Habitat Restoration and Enhancement Actions Development	3G-9
3G.3.2 Other Conservation Actions Development	3G-10
3G.3.3 Conveyance Facilities Actions Development.....	3G-10
3G.3.4 Water Operations and Management Actions Development	3G-11
3G.3.5 Integration and Metrics of Conservation Strategy Actions.....	3G-11
3G.3.6 Additional Working Groups.....	3G-12
3G.4 Identification of Core Elements of the Conservation Strategy.....	3G-12
3G.5 DRERIP Evaluation and Working Draft Conservation Strategy	3G-13
3G.6 Development of Biological Goals and Objectives	3G-14
3G.6.1 Covered Fishes.....	3G-14
3G.6.2 Landscape Scale, Natural Communities, Wildlife, and Plants	3G-15
3G.7 Development of Conservation Measures	3G-16
3G.7.1 Water Operations Conservation Measures.....	3G-16
3G.7.1.1 Conveyance Facilities Configuration.....	3G-16
3G.7.2 North Delta Diversion Facilities Location and Screening	3G-16
3G.7.2.1 Location	3G-16
3G.7.2.2 Screening	3G-17
3G.7.2.3 Operational Criteria	3G-19
3G.7.3 Natural Community Conservation Measures.....	3G-25
3G.7.3.1 Aquatic Resources.....	3G-25
3G.7.3.2 Terrestrial Resources	3G-31
3G.7.4 Other Stressors Conservation Measures.....	3G-33
3G.8 References	3G-36

Tables and Figures

1

2 **Table**

3

Page

4 3.G-1 Summary of Alternatives Developed and Evaluated (Lund et al. 2007) 3G-39

5 3G-2 Conservation Strategy Alternatives Developed by the BDCP Conservation
6 Strategy Workgroup..... 3G-41

7 3.G-3 Comparison of Options by Covered Fish Species..... 3G-7

8 3.G-4 Overall Comparison of Options by Criteria Category (Rank)¹ 3G-8

9 3.G-5 Summary of Potential Opportunities for Tidal Marsh Restoration by ROA
10 Based on Practicability of Implementation, Suitability, and Cost..... 3G-31

11

12 **Figure**

13 3.G-1 General Timeline and Overview of BDCP Development

Acronyms and Abbreviations

8RI	8-River Index
BDCP or the Plan	Bay Delta Conservation Plan
BiOps	biological opinions
CALFED	California Bay-Delta Authority
CalLite	Central Valley Water Management screening model
CALSIM II	California Water Resources Simulation model version II
CFR	Code of Federal Regulations
cfs	cubic feet per second
CSA	conservation strategy alternatives
CVP	Central Valley Project
Delta	Sacramento-San Joaquin River Delta
DFG	California Department of Fish and Game
DHCCP	Delta Habitat Conservation & Conveyance Program
DRERIP	Delta Regional Ecosystem Restoration Implementation Plan
DSM2	Delta Simulation Model version 2
DWR	California Department of Water Resources
EIR	environmental impact report
EIS	environmental impact statement
ESA	Endangered Species Act
fish and wildlife agencies	U.S. Fish and Wildlife Service, national Marine Fisheries Service, California Department of Fish and Game
FR	<i>Federal Register</i>
HCP	habitat conservation plan
NCCPA	Natural Community Conservation Planning Act
NMFS	National Marine Fisheries Service
ROA	Restoration Opportunity Areas
SWP	State Water Project
USFWS	U.S. Fish and Wildlife Service

1 Appendix 3G
2 **Background on the Process of**
3 **Developing the BDCP Conservation Measures**

4 **3G.1 Introduction**

5 This document describes the process used and options considered in the development of various
6 elements of the Bay Delta Conservation Plan (BDCP or the Plan) conservation strategy. It provides a
7 history of the BDCP development process starting with the Planning Agreement in October 2006
8 through the issuance of this public draft BDCP in 2012. Additionally, it describes the basis,
9 background, and context for the alternatives to take that are identified and discussed in Chapter 9,
10 *Alternatives to Take*. The federal Endangered Species Act (ESA) requires that Section 10(a)(1)(B)
11 permit applicants specify in a habitat conservation plan (HCP) what alternative actions to the taking
12 of federally listed species were considered and the reasons why those alternatives are not proposed
13 to be used [50 Code of Federal Regulations [CFR] Section 17.22(b)(1)(iii)(C)]. Chapter 9 describes
14 the decision-making process by which conservation measures were selected to avoid and minimize
15 take, and appropriately mitigate any unavoidable take that would likely occur as a result of the
16 activities proposed for coverage under the BDCP. The chapter further details limits and constraints,
17 including issues concerning practicability that guided the development of the conservation strategy.

18 **3G.1.1 Summary Chronology**

19 Figure 3.G-1 summarizes the chronology of the process detailed in this document. From 2006 to
20 2010, the BDCP planning process was guided by the BDCP Steering Committee. The proceedings of
21 the Steering Committee, including convening of meetings, meeting agendas, and its deliberations,
22 were facilitated by the California Natural Resources Agency. Steering Committee responsibilities
23 included providing policy guidance and direction for the preparation of all elements of the BDCP.
24 The Steering Committee formed various standing and *ad hoc* groups as needed to address specific
25 technical issues related to BDCP development. The relevant technical groups and their scope of
26 responsibility are described in this appendix. Working Groups were co-chaired by two Steering
27 Committee members and technical committees were co-chaired by designated representatives of
28 two Steering Committee members. Meetings of the Steering Committee and Steering Committee
29 groups were noticed on the BDCP website and open to the public.

30 Following release of a preliminary administrative draft BDCP document in November 2010, a
31 number of Working Groups were designated to continue the technical work that had been going on
32 under the Steering Committee. These included working groups addressing Governance, the Yolo
33 Bypass, Delta Water Quality, Cache Slough, South Delta Habitat, Conveyance, Financing,
34 Compatibility with Delta Agriculture, Biological Goals and Objectives (for fish), and the Adaptive
35 Range Of Water Operations Criteria. The products of these working groups helped to refine the
36 conservation strategy.

37 During this period the draft conservation strategy presented in the November 2010 preliminary
38 administrative draft BDCP was extensively revised. Revisions focused on the following major topics:

- 39
- Refining biological goals and objectives, and adding principles to guide their refinement.

- 1 ● Refining and adding detail to the previously-defined conservation measures.
- 2 ● Developing several new conservation measures (*CM19 Urban Stormwater Treatment, CM20*
- 3 *Recreational Users Invasive Species Management, and CM21 Nonproject Diversions*).
- 4 ● Redesigning the approach to adaptive management and monitoring.

5 The Natural Resources Agency and DWR consulted extensively with the state and federal fish and
6 wildlife agencies (U.S. Fish and Wildlife Service [USFWS], National Marine Fisheries Service [NMFS],
7 and DFG) and stakeholders during this period to refine the strategy and respond to their comments
8 on the November 2010 preliminary administrative draft. This process of refinement was assisted by
9 several independent and scientific reviews of the BDCP, including two reports by the National
10 Research Council (2010, 2011), and guidance on developing the biological goals and objectives for
11 covered fishes (Anderson et al. 2011).

12 These revisions led to the release of an administrative draft BDCP at the end of February 2012. This
13 was the first draft of the BDCP including both a conservation strategy and effects analysis to be
14 provided for review by all permitting agencies and stakeholders, and was also the subject of review
15 by the Delta Independent Science Board (2012), which produced detailed review comments.
16 Following the release of the February 2012 administrative draft, continuing work focused on
17 responding to agency and stakeholder comments on both science and policy issues. Biological goals
18 and objectives were further revised. The proposed water facilities continued to go through design
19 revisions, with a change from five proposed new north Delta intakes with a combined diversion
20 capacity of 15,000 cubic feet per second (cfs), to three proposed new intakes with a combined
21 diversion capacity of 9,000 cfs. The operating criteria for all new and existing water facilities were
22 extensively reviewed and revised in collaboration with the permitting agencies. Procedures for
23 governance of the Plan, adaptive management under the Plan, and day-to-day conduct of operations
24 under the Plan were developed to a much greater level of detail than before. All conservation
25 measures were critically reviewed and revised to provide a substantially higher level of detail and
26 specificity.

27 **3G.1.2 Purpose and Content of this Review**

28 As described in Chapter 1, *Introduction*, the BDCP is intended to provide for the ecological needs of a
29 number of at-risk species adversely affected by a range of human activities while also ensuring
30 adequate and reliable water supplies from the Sacramento-San Joaquin River Delta (Delta) and its
31 stream tributaries, for people, communities, agriculture, and industry. The BDCP sets out
32 conservation measures for the Delta that conserve covered species in the Plan Area, help prevent
33 species from becoming threatened or endangered, and improve ecosystem health, while at the same
34 time avoiding, minimizing, or mitigating impacts to covered species and natural communities. The
35 development of the conservation strategy was informed by findings and conceptual models
36 developed over time through prior scientific efforts and supplemented by data and analysis
37 developed through the BDCP process.

38 As further discussed in Chapter 1, the strategy was built upon the following scientific tenets and
39 reflects the current state of available science.

- 40 ● Increase the quality, availability, spatial diversity, and complexity of aquatic habitat in the Delta.

- 1 ● Create new opportunities to restore the ecological health of the Delta by modifying the water
2 conveyance infrastructure.
- 3 ● Directly address key ecosystem drivers in addition to freshwater flow patterns rather than
4 manipulation of Delta flow patterns alone.
- 5 ● Improve connectivity among aquatic habitats, facilitate migration and movement of covered fish
6 among habitats, and provide transport flows for the dispersal of planktonic material (organic
7 carbon), phytoplankton, zooplankton, macroinvertebrates, and fish eggs and larvae.
- 8 ● Improve synchrony between environmental cues and conditions and the life history of covered
9 fish and their food resources in the upstream rivers, Delta, and Suisun Bay, including seasonal
10 water temperature gradients, salinity gradients, turbidity, and other environmental cues.
- 11 ● Reduce sources of mortality, and other stressors, on the covered fish and the aquatic ecosystem
12 in the Delta.
- 13 ● Improve habitat conditions for covered fish in the Delta and downstream in the low salinity
14 zone of the estuary in Suisun Bay through the integration of water operations with physical
15 habitat enhancement and restoration.
- 16 ● Avoid, minimize, and mitigate adverse effects on terrestrial wildlife and plants resulting from
17 implementation of measures to benefit aquatic species.
- 18 ● Expand the extent and enhance the functions of existing natural communities, and the habitat of
19 covered wildlife and plants that is permanently protected.
- 20 ● Restore habitat to expand the populations and distributions of covered wildlife and plant
21 species.
- 22 ● Emphasize natural physical habitat and biological processes to support and maintain species
23 covered by the Plan (i.e., covered species) and their habitat.

24 This document describes the conservation actions evaluated and the evaluation process conducted
25 to develop a conservation strategy based on the scientific tenets above. Various sources of
26 information helped inform the development of a conservation strategy. Among them was a report
27 issued by the Public Policy Institute of California, *Envisioning Futures for the Sacramento-San Joaquin*
28 *Delta* (Lund et al. 2007). The review also considered the California Bay-Delta Authority (CALFED)
29 Program documents to further guide the consideration of potential conservation strategies. The
30 BDCP Conservation Strategy Workgroup (established by the Steering Committee in February 2007)
31 evaluated various approaches to conservation from these sources and others and developed a list of
32 10 conservation strategy alternatives (CSAs). The subsequent *Conservation Strategy Short-Listing*
33 *Analysis Report* (Science Applications International Corporation 2007) identified “bundles” of
34 potential conservation elements that were evaluated to determine the relative capacity of each
35 bundle to achieve BDCP goals and objectives. A short list of four conveyance options was then
36 developed by the Steering Committee based on the results of the short-listing analysis. The *BDCP*
37 *Options Evaluation Report* (California Department of Natural Resources 2007) assessed the four
38 conveyance options and its results helped provide the basis for the *BDCP Points of Agreement for*
39 *Continuing into the Planning Process* (BDCP Steering Committee 2007), which concluded that a dual
40 conveyance was the most promising approach to evaluate in the planning process. The Steering
41 Committee and its working groups and technical teams developed and evaluated various
42 conservation approaches and actions under dual conveyance, including variations related to water

1 operations conservation measures, physical habitat restoration measures, other stressors
2 conservation measures, and terrestrial habitat conservation measures. In January 2009, the Steering
3 Committee identified the core elements to be carried forward in the conservation strategy
4 (California Department of Natural Resources 2009) and in July 2009, a working draft of BDCP
5 Chapter 3, *Conservation Strategy* was prepared and posted on the BDCP website. From January to
6 March 2010, the Steering Committee identified the specific conservation measures that would be
7 included in the working draft conservation strategy to be evaluated in the effects analysis conducted
8 during spring and summer 2010, and the draft conservation strategy and effects analysis were
9 subsequently presented in November 2010 (preliminary administrative draft BDCP without the
10 effects analysis) and February 2011 (the effects analysis).

11 Following agency review and comment and public input on the November 2010 preliminary
12 administrative draft, all chapters and appendices of the BDCP were extensively revised and a new
13 BDCP effects analysis prepared. These materials were released in late February 2012 as a revised
14 administrative draft BDCP. Another round of extensive review and comment ensued, which largely
15 validated the approach taken for the effects analysis but also lead to a thorough review of the
16 conservation strategy. Particular emphasis was placed on the proposed north Delta diversion
17 facilities and their operational flow constraints, but a detailed collaborative review also modified
18 nearly all aspects of the conservation strategy, including the biological goals and objectives for
19 covered species and natural communities, nearly all of the conservation measures, and the adaptive
20 management and monitoring program. The revised document comprises the current BDCP draft.

21 This document provides a detailed description of the process used to develop a conservation
22 strategy for the BDCP.

23 **3G.2 Evaluation of Conservation Strategy Options** 24 **and Scenarios**

25 **3G.2.1 Conservation Strategy Options**

26 In February 2007 the Steering Committee established the Conservation Strategy Workgroup to
27 begin developing and evaluating options for the conservation strategy. This workgroup conducted
28 15 meetings in the ensuing 5 months and developed and evaluated four conservation strategy
29 options. The options were focused on the conservation of aquatic habitats that support delta smelt,
30 longfin smelt, winter-run Chinook salmon, spring-run Chinook salmon, fall-run Chinook salmon,
31 California Central Valley steelhead, green sturgeon, white sturgeon, and Sacramento splittail. Other
32 fish species, wildlife, and plants had not yet been evaluated and included in the covered species list.

33 The Conservation Strategy Workgroup began by reviewing existing studies of proposed habitat
34 conservation and water conveyance approaches for the Delta. A variety of sources were considered,
35 including the aforementioned report describing various alternative approaches to restoring the
36 Delta ecosystem while continuing to export water (Lund et al. 2007). By way of example of the
37 sources considered, a summary of the nine alternatives, evaluations, conclusions, and associated
38 rationale set forth in the report are provided in Table 3.G-1 (at the end of this document). The
39 Conservation Strategy Workgroup considered the alternatives recommended by the report
40 (identified as *consider* in Table 3.G-1) in the development of draft CSAs for the BDCP. The CALFED

1 Bay-Delta Program had also evaluated a number of conveyance and conservation alternatives and
2 subalternatives, including existing conveyance, modified through-Delta conveyance, and dual
3 conveyance with an isolated facility. The Conservation Strategy Workgroup used this CALFED
4 information in the development of alternatives.

5 Based on the five approaches suggested by Lund et al. (2007), other approaches evaluated by the
6 CALFED Program, and an additional alternative recommended by local interests, the Conservation
7 Strategy Workgroup identified 10 CSAs (BDCP Conservation Strategy Workgroup 2007) for
8 consideration in developing the conservation strategy (Table 3.G-2, at the end of this document).

9 **3G.2.2 Conservation Strategy Short List**

10 The 10 CSAs identified by the Conservation Strategy Workgroup included over 50 distinct
11 conservation elements. A *conservation element* was defined as an action or set of interrelated actions
12 with a specific purpose, typically addressing the effects of one or a few ecological stressors on
13 covered fish species. Sets of different conservation elements addressing the full range of key
14 stressors on fish were defined as a *conservation strategy*, which was a full program of conservation
15 elements that in total would serve to address all of the goals and objectives of the BDCP.

16 The conservation elements were “bundled” into groups of elements, with each bundle containing
17 elements related in their physical implementation and overall conservation purpose, which would
18 be logically implemented together. Twenty-two bundles were created and analyzed in the *Draft*
19 *Conservation Strategy Short-Listing Analysis Report* (Science Applications International Corporation
20 2007). The report provided an overview of the anticipated benefits and drawbacks of conservation
21 elements and provided information for the Conservation Strategy Workgroup to use in eliminating
22 and reaggregating the bundles into a short list of conservation strategy options (CSOs) for the BDCP.

23 The 22 bundles were grouped into four categories based on the type of actions they included:

- 24 ● **Water Operations and Conveyance Bundles** contained water conveyance and export
25 management elements, including some large-scale Delta infrastructure construction options
26 (e.g., peripheral aqueduct construction).
- 27 ● **Entrainment and Predation Mortality Reduction Bundles** included physical modification of
28 pumps and intakes to avoid impacts on covered species, and physical habitat improvements that
29 would help fish avoid predation.
- 30 ● **Flow-Related Habitat Improvement Bundles** included reoperation, modification, or
31 expansion of existing infrastructure in and upstream of the Delta to improve hydrologic and
32 habitat conditions for covered species of fish and also physical modification of habitat to
33 improve water flow conditions for covered species of fish.
- 34 ● **Physical Habitat Restoration Bundles** included physical improvements to enhance and
35 restore habitat in historical habitat areas in the Delta and in downstream and upstream areas.

36 The bundles were then evaluated in the report based on four types of criteria developed by the
37 Conservation Strategy Workgroup. The four types were biological criteria, planning criteria,

1 flexibility/durability/sustainability criteria, and other resource impacts criteria¹. These short-listing
2 criteria were developed based on the following elements:

- 3 ● The BDCP Planning Agreement (October 2006) (i.e., the Planning Agreement Planning Goals
4 [section 3] and Preliminary Conservation Objectives [section 6]).
- 5 ● The draft BDCP Conservation Objectives approved by the Conservation Strategy Workgroup and
6 BDCP Steering Committee.
- 7 ● Previously developed criteria for evaluating approaches to conserving the Delta (Mount et al.
8 2006).

9 The criteria evaluation was conducted for all covered fish species in the BDCP Planning Agreement.
10 The bundles were compared to each other as to their relative effectiveness and to existing
11 conditions in the Delta under existing operations. Many, but not all, bundles were compatible with
12 each other; a compatibility analysis of the bundles was prepared to assist the Conservation Strategy
13 Workgroup in combining the elements into cohesive, logical CSOs. Based on the analysis of bundled
14 conservation elements, the Conservation Strategy Workgroup combined sets of conservation
15 elements to create a short list of four CSOs that were recommended to the Steering Committee for
16 further analysis. Each CSO was focused on two key issues: water conveyance and aquatic habitat
17 restoration. Each CSO was subjected to in-depth analysis of its relative capacities to achieve the
18 planning goals and conservation objectives of the BDCP.

- 19 ● **Option 1** used existing conveyance and export facilities and focused restoration actions in
20 Suisun Marsh and the north and west Delta.
- 21 ● **Option 2** improved through-Delta water conveyance and focused habitat restoration in Suisun
22 Marsh and the north, west, and south-central Delta.
- 23 ● **Option 3** involved dual-conveyance consisting of improved through-Delta conveyance and a
24 new diversion on the Sacramento River that would convey water around the Delta to the
25 existing south Delta CVP and SWP pumping facilities. Habitat restoration would be focused in
26 Suisun Marsh and the north, west, and south-central Delta.
- 27 ● **Option 4** established new Sacramento River diversions that would convey water around the
28 Delta to the existing south Delta State Water Project (SWP) and Central Valley Project (CVP)
29 pumping facilities. Habitat restoration would occur in Suisun Marsh and throughout the Delta.

30 These four CSOs were analyzed in the *BDCP Options Evaluation Report* (California Department of
31 Natural Resources 2007). This report provided a largely qualitative assessment of the opportunities
32 and constraints of each option relative to the planning goals and conservation objectives. The report
33 followed the bundles evaluation, evaluating each criterion relative to a base condition (which
34 approximated current biological and hydrodynamic conditions) and to each of the other options.
35 The evaluation was based primarily on the results of hydrodynamic modeling (using the California
36 Water Resources Simulation model version II (CALSIM II) and the Delta Simulation Model version 2
37 (DSM2) and on the opportunities for habitat restoration afforded by each. The modeling used two

¹ This group included considerations of the relative degree to which the bundle avoids impacts on the distribution and abundance of other native species within the BDCP Planning Area, the relative degree to which the bundle avoids impacts on the human environment, and the relative degree of risk of the bundle causing impacts on sensitive species and habitats in areas outside of the BDCP Planning Area.

scenarios of water operational values. Results for each scenario provided information relating to the relative flexibility of each option to meet habitat conservation and water supply objectives.

The options evaluation concluded that both Options 3 and 4 appear to provide significant improvements over Options 1 and 2 across the biological, planning, and flexibility criteria, though Options 3 and 4 scored less well on the “other resource impacts” criteria.

Option 3 appeared to perform better than all other options in its ability to meet water supply planning goals and objectives, and in its resiliency in response to catastrophic events. Its performance biologically was consistently superior to Options 1 and 2, but was less robust than Option 4. Its dual conveyance feature had the potential to provide significant operational flexibility over and above the other options.

Option 4 appeared to provide the greatest opportunity to meet the greatest number of criteria. It allowed for the most opportunities over a much larger proportion of the Delta to combine the restoration of natural hydrology beneficial to covered fish species with the restoration of physical habitat for those species. It separated, geographically and hydrologically, the conflicting requirements of water conveyance and aquatic species conservation, and thereby allowed greater flexibility in accomplishing habitat conservation. A key constraint of Option 4 was to limit export capabilities to a single north Delta intake—a limitation that affects both water supply reliability and Delta inflows for conservation.

Tables 3.G-3 and 3.G-4 provide a summary of the comparison of options from the *BDCP Options Evaluation Report* (California Department of Natural Resources 2007).

Table 3.G-3. Comparison of Options by Covered Fish Species

Species	Performance Rank ¹			
	Option 1	Option 2	Option 3	Option 4
1. Delta smelt	●	●●	●●●	●●●●
2. Longfin smelt	●	●●	●●●	●●●●
3. Sacramento River salmonids	●●●	●●●	●●●	●●●●
4. San Joaquin River salmonids	●	●●	●●●	●●●●
5. White sturgeon	●	●●●	●●●	●●●●
6. Green sturgeon	●●●	●●●	●●●	●●●●
7. Sacramento splittail	●●	●●	●●●	●●●●

¹ Based on information presented in Tables H-1 to H-9 of the *BDCP Conservation Strategy Options Evaluation Report* (California Department of Natural Resources 2007) addressing Biological Criteria #1–7.

Species performance ranks are as follows:

- = Best performing
- = Second best performing
- = Third best performing
- = Lowest performing

Where ranks are equal, the two options receive same rank.

1 **Table 3.G-4. Overall Comparison of Options by Criteria Category (Rank)¹**

Evaluation Criteria Category	Conservation Strategy Option			
	Option 1	Option 2	Option 3	Option 4
Biological	•	••	•••	••••
Planning	•	•	••••	••••
Flexibility/ Sustainability/Durability	•	••	•••	••••
Impacts on Other Resources	••••	•••	•	••

¹ Derived from information presented in Tables 7-1 and 7-2 of the *BDCP Conservation Strategy Options Evaluation Report* (California Department of Natural Resources 2007).

Criteria performance ranks are as follows:

- = Best performing
- = Second best performing
- = Third best performing
- = Lowest performing

Where ranks are equal, the two options receive same rank.

2

3 **3G.3 Points of Agreement for Continuing the Planning Process**

5 In November 2007, the Steering Committee prepared the *Bay Delta Conservation Plan Points of Agreement for Continuing into the Planning Process* that identified key points of agreement. The
6 Steering Committee agreed that the BDCP would include the following elements, which would be
7 further developed, analyzed and improved upon:
8

- 9 • Habitat restoration and enhancement
- 10 • Other conservation actions
- 11 • Conveyance facilities
- 12 • Water operations and management

13 From December 2007 to March 2008, the Steering Committee formed working groups to develop
14 these four elements of the BDCP. These working groups were the Biological Goals and Objectives
15 Working Group, the Habitat Restoration Program Technical Team, the Other Stressors Working
16 Group, and the Conveyance Working Group. From these working groups, three subgroups were
17 formed (Terrestrial Resources Subgroup, Fish Facilities Technical Team, and Habitat and Operations
18 Technical Team) to further address these four elements of the BDCP.

19 In late 2008, a working group was formed to examine the conservation measures developed by
20 these working groups and propose refinements to the conservation measures as needed
21 (Integration Team). In late 2009, a working group was formed to develop monitoring metrics for
22 measuring the effectiveness of proposed conservation measures and for measuring progress
23 towards achieving the biological objectives during BDCP implementation (Metrics Group).

1 Additional working groups formed in 2007 to 2008 addressed the independent scientific review of
2 the BDCP (Science Liaisons, Science Facilitators, and Independent Science Advisors Team), tools
3 proposed to analyze the potential impacts of the conservation strategy (Analytical Tools Technical
4 Team), and the development of the BDCP governance structure (Implementation
5 Structure/Governance Working Group).

6 **3G.3.1 Habitat Restoration and Enhancement Actions** 7 **Development**

8 Two working groups led development of habitat restoration and enhancement elements of the
9 BDCP: the Biological Goals and Objectives Working Group, and the Habitat Restoration Program
10 Technical Team. The Biological Goals and Objectives Working Group was formed in December 2007
11 and was charged with developing draft ecosystem-, natural community-, and species-level biological
12 goals and objectives for the conservation strategy. This working group conducted 19 meetings from
13 January 3, 2008, to April 8, 2009. The Biological Goals and Objectives Working Group focused
14 primarily on development of biological goals and objectives for the aquatic ecosystem, aquatic
15 natural communities, and the covered fish species. Draft biological goals and objectives for
16 terrestrial and nontidal wetland communities and the covered wildlife and plant species were
17 developed by the Terrestrial Resources Subgroup of the Habitat Restoration Program Technical
18 Team at the direction of the Biological Goals and Objectives Working Group.

19 The Habitat Restoration Program Technical Team was formed in January 2008 and held 31 meetings
20 from January 9, 2008, to March 4, 2009. The team was charged with the following tasks:

- 21 ● Developing and describing physical habitat protection, enhancement, and restoration concepts
22 to address important covered species stressors and associated uncertainties.
- 23 ● Identifying locations in the Plan Area where habitat-related conservation measures could be
24 implemented.
- 25 ● Developing draft habitat conservation measures designed to achieve BDCP biological objectives.

26 To develop conservation strategies for terrestrial biological resources, the Habitat Restoration
27 Program Technical Team established the Terrestrial Resources Subgroup. The Terrestrial Resources
28 Subgroup was charged with developing draft biological goals and objectives, conservation measures,
29 and avoidance and minimization measures for terrestrial and nontidal wetland natural communities
30 and covered wildlife and plant species. The Terrestrial Resources Subgroup initially conducted 13
31 meetings from April 1 to December 9, 2009. After a hiatus, the Terrestrial Resources Subgroup held
32 9 additional meetings from May 26 to August 25, 2010.

33 The BDCP will include a habitat restoration and enhancement program designed to increase the
34 quality and quantity of habitat and otherwise help achieve the conservation objectives for BDCP
35 covered species, enabled in part by improvements to conveyance over the near and long term. Initial
36 habitat restoration and enhancement efforts will be directed toward areas that offer the greatest
37 conservation opportunities, such as Suisun Marsh and the north and west Delta. Completion of a
38 new Sacramento River intake and isolated conveyance facilities was expected to change the
39 hydrodynamic conditions in the Delta in a manner that would likely afford new opportunities for
40 habitat restoration and enhancement in various other parts of the Delta.

1 The types of habitat restoration and enhancement actions initially evaluated for inclusion in the
2 conservation strategy included the following:

- 3 ● Restoring intertidal habitat to establish vegetated marshes and associated sloughs to increase
4 habitat diversity and complexity, food production, and in-Delta productivity, and rearing habitat
5 for covered species.
- 6 ● Increasing hydraulic residence time and tidal exchange in the Delta sloughs and channels by
7 changing circulation patterns to increase primary productivity and foodweb support and
8 improve turbidity conditions for delta smelt and longfin smelt.
- 9 ● Increasing the amount of functional floodplain habitat to increase the quantity and quality of
10 rearing habitat for salmonids and sturgeon and spawning habitat for Sacramento splittail, and
11 generate food resources for pelagic species.
- 12 ● Providing adequate water quality and quantity within the Delta at appropriate times to help
13 conserve resident native fishes and improve rearing and migration habitats for salmon moving
14 through the Delta.

15 **3G.3.2 Other Conservation Actions Development**

16 The Steering Committee agreed to evaluate and, as appropriate, include in the BDCP other
17 conservation actions designed to help address a number of stressors on covered species other than
18 water conveyance facilities and operations. The Other Stressors Working Group was formed in
19 March 2008 and was charged with identifying nonhabitat and water operations-related stressors on
20 covered fish species and developing draft conservation measures to reduce their effects. These
21 stressors included exposure to contaminants, nonnative species, competition and predation,
22 entrainment at non-SWP/CVP intake facilities, harvest, reduced genetic diversity and integrity, and
23 effects of climate change. This working group developed draft conservation measures that would
24 either be implemented by the BDCP management entity or by funding supporting entities to
25 implement the measures. The Other Stressors Working Group conducted 22 meetings from March
26 25, 2008, to June 16, 2009.

27 **3G.3.3 Conveyance Facilities Actions Development**

28 The Steering Committee agreed that the most promising approach for achieving the BDCP
29 conservation and water supply goals would involve a conveyance system with new points of
30 diversion, the ultimate acceptability of which would turn on design, operational and institutional
31 arrangements that the Steering Committee would develop and evaluate through the planning
32 process.

33 The Conveyance Working Group was formed in January 2008 and conducted 42 meetings from
34 January 18, 2008, to June 25, 2009. The group was charged with the following tasks:

- 35 ● Developing and recommending conveyance system alternatives for approval by the Steering
36 Committee and subsequent analysis by the working group.
- 37 ● Reviewing draft conveyance system alternatives developed by DWR or others for new points of
38 diversion to move water from north of the Delta to south of the Delta as set forth in the points of
39 agreement (BDCP Steering Committee 2007).

- Developing criteria for near- and long-term water project operations.

The main new physical feature of this conveyance system included the construction and operation of a new point (or points) of diversion in the north Delta on the Sacramento River and an isolated conveyance facility around the Delta. Further evaluations would also be conducted regarding potential modifications to existing south Delta facilities to reduce entrainment and otherwise improve SWP/CVP ability to convey water through the Delta while contributing to near- and long-term conservation and water supply goals. This approach could provide enhanced operational flexibility and greater opportunities for habitat improvements and fishery protection. During the BDCP process, the Steering Committee evaluated the ability of a full range of design and operational scenarios to achieve BDCP conservation and planning objectives over the near and long term, from full reliance on the new facilities to use of the new facilities in conjunction with existing facilities.

The Conveyance Working Group established the Fish Facilities Technical Team and the Habitat and Operations Technical Team to address specific technical aspects. The Fish Facilities Technical Team was charged with reviewing and evaluating approaches to locating and screening new diversion facilities. This technical team developed, analyzed, and provided recommendations to the Conveyance Working Group on fish screen criteria for the new north Delta diversion intake facilities, including design approach velocities, fish screen type, size, number, and locations. The Fish Facilities Technical Team conducted 12 meetings from May 2 to October 14, 2008.

3G.3.4 Water Operations and Management Actions Development

The Habitat and Operations Technical Team was charged with evaluating the hydrodynamic conditions related to the physical habitat restoration proposed by the Habitat Restoration Program Technical Team. The team modeled numerous water operations scenarios and evaluations of potential water operations on physical habitat and aquatic habitat conditions. Results of these evaluations were provided to the Conveyance Working Group for use in the development of near- and long-term water operations criteria. The Habitat and Operations Technical Team conducted 17 meetings from April 16 to August 13, 2008. The Steering Committee would develop and evaluate operating criteria for water conveyance facilities to achieve applicable near and long-term conservation and water supply goals.

3G.3.5 Integration and Metrics of Conservation Strategy Actions

The Integration Team was formed in October 2008 and was charged with conducting evaluations necessary to refine the draft conservation measures proposed by the Conveyance Working Group, Habitat Restoration Program Technical Team, and Other Stressors Working Group to ensure they were complementary and comprised a comprehensive strategy for conserving the covered fish species. The Integration Team conducted 15 meetings from October 28, 2008, to May 1, 2009.

The Metrics Group was formed in October 2009 and was charged with developing monitoring metrics for measuring the effectiveness of conservation measures and for measuring progress toward achieving the biological objectives during BDCP implementation. Aspects of the group's charge included identifying the framework within which monitoring would be used to test the hypotheses underpinning the conservation measures review and to address uncertainties related to

1 the ecological outcomes and subsequent response of covered species following implementation of
2 the conservation measures

3 **3G.3.6 Additional Working Groups**

4 The Steering Committee established a group of Science Liaisons that began meeting in March 2007
5 to provide recommendations and guidance to the Steering Committee regarding the inclusion of
6 independent science in the BDCP planning process and to work with a science facilitator hired to
7 coordinate the input of independent science advice to the planning process.

8 Reflecting the requirements of the Natural Community Conservation Planning Act (NCCPA) and the
9 guidance in the USFWS Five-Point Policy (65 *Federal Register* [FR] 106), the BDCP Steering
10 Committee tasked the science facilitators to convene independent scientists at several key stages of
11 the BDCP planning process, enlisting well-recognized experts in ecological and biological sciences to
12 produce recommendations on a range of relevant topics, including conservation planning for both
13 aquatic and terrestrial species and developing adaptive management and monitoring programs.
14 Reports prepared by independent science advisors to the BDCP including the following:

- 15 • *Independent Science Advisors Report* (Reed et al. 2007).
- 16 • Independent Science Advisors Report Concerning Non-Aquatic Resources (Spencer et al. 2008).
- 17 • Independent Science Advisors' Report on Adaptive Management (Dahm et al. 2009).
- 18 • Delta Science Program Panel Review of the "Logic Chain" Approach (Dahm et al. 2010).
- 19 • Delta Science Program Panel Second Review of the "Logic Chain" Approach (Reed et al. 2010).
- 20 • Bay-Delta Conservation Plan Science Advisors Draft Report on BDCP Goals and Objectives for
21 Covered Fish Species (Anderson et al. 2011).

22 The Analytical Tools Technical Team was formed in December 2007 and was charged with
23 identifying the analytical tools that were available or anticipated to be available for use in
24 developing and evaluating the conservation strategy and for use in informing BDCP implementation.
25 The Analytical Tools Technical Team conducted 7 meetings from December 18, 2007, to March 27,
26 2008.

27 The Implementation Structure/Governance Working Group was formed in January 2008 and was
28 charged with developing and recommending for adoption by the Steering Committee the
29 institutional mechanisms and assignment of responsibilities for implementing the BDCP within the
30 context of other ongoing Delta regulatory or planning processes. In this context, this working group
31 was also responsible for recommending a process for adaptive management decision-making by the
32 BDCP implementing entity. The Implementation Structure/Governance Working Group conducted
33 32 meetings from January 18, 2008, to August 19, 2009.

34 **3G.4 Identification of Core Elements of the** 35 **Conservation Strategy**

36 In January 2009, the Steering Committee identified the core elements to be carried forward in the
37 conservation strategy for the BDCP. These core elements are set out in *An Overview of the Draft*

1 *Conservation Strategy for the Bay Delta Conservation Plan* (California Department of Natural
2 Resources 2009). The document provided an overview and synopsis of a draft conservation
3 strategy, including its key components. The Steering Committee directed that progress continue on
4 the development of the BDCP and that certain issues be identified for further analyses. The overview
5 document built on concepts set out in the BDCP Planning Agreement and the points of agreement
6 (BDCP Steering Committee 2007). The Steering Committee confirmed a number of the core elements
7 of the draft conservation strategy at that point in BDCP development and identified the remaining
8 work necessary to complete a proposed conservation strategy. The core elements were selected for
9 the following attributes:

- 10 ● Elements that shape the overall architecture of the new hydrodynamic system intended to be
11 developed as a result of the BDCP.
- 12 ● Elements that appear likely to be included in any scenario to rehabilitate the Delta ecosystem
13 and water supply system.
- 14 ● Elements that can and should be planned or constructed in the next 5 to 10 years.

15 The core elements formed the nucleus of the conservation strategy, but other conservation
16 measures would also be necessary to achieve the BDCP planning goals and biological goals and
17 objectives. The following are the core elements identified in the overview document:

- 18 ● Modify the Fremont Weir and Yolo Bypass to provide higher frequency and duration of
19 inundation.
- 20 ● Move primary diversion point to north Delta diversion facilities with fish screens to reduce
21 entrainment and expand opportunities to achieve planning goals and conservation objectives.
- 22 ● Hood bypass flow criteria.
- 23 ● Manage south Delta exports/hydrodynamics to reduce entrainment of fish and food resources.
- 24 ● Delta Cross Channel operations.
- 25 ● Large-scale tidal marsh restoration in the Cache Slough area.
- 26 ● Strategic tidal marsh restoration in the west Delta.
- 27 ● Large-scale tidal marsh restoration in the Suisun Marsh area.
- 28 ● Interim tidal gates.
- 29 ● Delta outflow targets.
- 30 ● Continuing identification, development, and refinement of measures to address other stressors
31 on covered fish species and natural communities.

32 **3G.5 DRERIP Evaluation and Working Draft** 33 **Conservation Strategy**

34 From January to May 2009, the core elements of the conservation strategy were evaluated through a
35 detailed analysis using operations and hydrodynamic models (e.g., CALSIM II and DSM2) and a
36 scientific evaluation process very similar to that created under the CALFED Delta Regional

1 Ecosystem Restoration Implementation Plan (DRERIP) ecological conceptual modeling tool. The
2 modified DRERIP evaluation results, coupled with a follow-up synthesis evaluation, were used to
3 refine the conservation measures. In July 2009, a working draft of BDCP Chapter 3, *Conservation*
4 *Strategy* was published on the BDCP website. This document presented a full suite of conservation
5 measures addressing the aquatic ecosystem, natural communities, and species. The process to
6 develop conservation measures to address covered wildlife and plant species supported by
7 terrestrial and wetland natural communities was initiated in summer 2009.

8 **3G.6 Development of Biological Goals and** 9 **Objectives**

10 Initial biological goals and objectives were established in 2007 by the BDCP Conservation Strategy
11 Workgroup. These biological goals and objectives were developed into three hierarchical tiers
12 representing the landscape scale, which addressed ecosystem processes that affect multiple natural
13 communities; the natural community scale, which addressed ecosystem processes that affect
14 multiple covered species; and the covered species scale, which addressed specific biological
15 requirements supporting conservation of individual covered species.

16 Following release of the November 2010 preliminary administrative draft BDCP, the biological goals
17 and objectives were revisited via a process of review and revision involving independent scientific
18 review and collaborative discussion between the permit applicants and the resource agencies,
19 assisted at times by representatives of the water contractors and various nongovernmental
20 organizations. Separate review and revision tracks were adopted for the covered fishes, and for the
21 landscape, natural community, and terrestrial species.

22 **3G.6.1 Covered Fishes**

23 The review and revision process for covered fishes began with an independent scientific review of
24 the November 2010 preliminary administrative draft biological goals and objectives for several of
25 the principal covered fishes (Anderson et al. 2011). This review established guidance and principles
26 for developing effective biological goals and objectives and recommended specific goals and
27 objectives for three species (winter-run Chinook salmon, Sacramento splittail, and delta smelt).
28 These were taken as initial working goals and objectives for these species. Subsequent meetings
29 with Anderson and his coauthors led to minor revision of these goals and objectives, and the
30 principles set forth by Anderson et al. (2011) were used to also develop draft biological goals and
31 objectives for the other covered fishes. The process of setting these draft goals and objectives also
32 considered recovery goals identified in recovery plans prepared by USFWS, NMFS, and DFG for some
33 fishes, and comparable documents for those species that did not yet have approved recovery plans.
34 This process did not assume that the BDCP would be solely responsible for recovery of these
35 species, and so the designated biological goals and objectives did not necessarily match the recovery
36 goals, but instead represented the BDCP's potential to contribute to recovery within the Plan Area.
37 For species that have a substantial portion of their range outside the Plan Area, the BDCP's potential
38 contribution to recovery is necessarily limited.

39 The biological goals and objectives were again published in the February 2012 administrative draft
40 BDCP. Subsequently there began meetings between fish biologists representing DWR and their

1 consultants, USFWS and NMFS, and stakeholder biologists, with collaborative review and revision of
2 the biological goals and objectives for all covered fishes. Meetings and draft revisions proceeded
3 continuously through spring and summer of 2012. The process was accompanied also by a number
4 of revisions to conservation measures, particularly *CM1 Water Facilities and Operation* and the
5 operating criteria for water facilities, in order to assure that the conservation measures would be
6 sufficiently protective to achieve the biological goals and objectives. The biological goals and
7 objectives for fish presented here thus represent collaborative agreement between DWR and the
8 fish and wildlife agencies as relevant and measurable targets by which to measure BDCP's
9 contribution to the recovery of the covered fishes.

10 **3G.6.2 Landscape Scale, Natural Communities, Wildlife, and** 11 **Plants**

12 The review and revision process for landscape, natural community, wildlife, and plant biological
13 goals and objectives (conveniently referred to as the “nonfish” goals and objectives) was conducted
14 from July 2011 to August 2012 in a series of weekly meetings of the newly formed Terrestrial
15 Technical Team. This group consisted of a wide range of wildlife biologists and botanists from the
16 fish and wildlife agencies, DWR, their consultants, and stakeholder representatives. Species experts
17 were also brought in as needed to provide technical advice. At these meetings, all nonfish biological
18 goals and objectives were reviewed, discussed, and revised, until consensus was achieved between
19 DWR and the permitting agencies. For most nonfish biological goals and objectives, consensus was
20 secured and results were finalized in the February 2012 administrative draft BDCP. Further analysis
21 and discussion continued after that on some goals and objectives and those results are first
22 published in this public draft of the BDCP.

23 During the process, the participants reviewed each natural community and its associated covered
24 species as a package. For each review cycle, the proposed biological goals and objectives, the
25 conservation strategy, and the effects analysis were considered together to ensure feasibility and
26 consistency. The team also considered the effects of the revisions to the terrestrial conservation
27 strategy on existing and in-process regional conservation plans that overlap with BDCP. Although
28 the impacts of BDCP on these plans are discussed in the environmental impact report
29 (EIR)/environmental impact statement (EIS) for the BDCP (Chapter 12, *Terrestrial Biological*
30 *Resources*), the Terrestrial Technical Team strove to avoid any conflicts with these plans through the
31 refinement of the conservation strategy.

32 As with the goals and objectives for covered fishes, the process of setting these draft goals and
33 objectives considered recovery goals identified in recovery plans prepared by USFWS, NMFS, and
34 DFG for some species, and comparable documents for those species that did not yet have approved
35 recovery plans. This process also did not assume that BDCP would be solely responsible for recovery
36 of all covered species, and so the designated biological goals and objectives did not necessarily
37 match the recovery goals, but instead represented the BDCP's potential to contribute to recovery
38 within the Plan Area. For species that have a substantial portion of their range outside the Plan Area,
39 BDCP's potential contribution to recovery is necessarily limited.

40 During the process of revising the nonfish goals and objectives, the technical team also had to
41 resolve complicated issues about natural communities, such as the role of cultivated lands in
42 supporting recovery of covered species, or the complex outcomes of converting managed wetlands
43 to tidal natural communities, or the effects of levee removal on tidal exchange. Indeed, many issues

1 in the effects analysis were first vetted during the development of biological goals and objectives,
2 and in many cases the conservation measures were revised repeatedly in order to ensure high
3 confidence that they would be effective in achieving the goals and objectives.

4 **3G.7 Development of Conservation Measures**

5 This section further describes the process and evaluations used to develop the conservation
6 measures included in the conservation strategy.

7 **3G.7.1 Water Operations Conservation Measures**

8 **3G.7.1.1 Conveyance Facilities Configuration**

9 In 2007, the Steering Committee evaluated the practicability of three isolated conveyance facility
10 configurations that would provide for dual-conveyance operations:

- 11 • A west Delta conveyance configuration consisting of a combination of surface canal and
12 pipeline/tunnel conveyance facilities.
- 13 • An east Delta conveyance configuration consisting of a surface canal conveyance facility.
- 14 • A pipeline/tunnel conveyance facility.

15 Based on results of the evaluation, the Steering Committee selected the pipeline/tunnel
16 configuration for a proposed project in the BDCP. Although the preliminary estimated costs for the
17 pipeline/tunnel configuration were greater than for the west Delta and east Delta conveyance
18 configuration, the Steering Committee selected this configuration because it minimized impacts on
19 natural communities supporting habitat for the covered species and minimized impacts on the
20 human environment.

21 **3G.7.2 North Delta Diversion Facilities Location and 22 Screening**

23 **3G.7.2.1 Location**

24 Evaluations were conducted on a broad variety of north Delta diversion intake location
25 configurations. Possible intake locations were analyzed in terms of the availability of water for the
26 diversion, the ability to divert at each intake location, potential impacts on other diverters and
27 dischargers, fish exposure to intakes, fish migration corridors, potential water quality, and costs
28 involved in construction and operation. This high-level, preliminary analysis provided information
29 sufficient to focus in on potential intake locations.

30 A detailed analysis of four intake configurations was conducted in 2010. Configuration 1 had five
31 intake locations placed on the Sacramento River between Freeport and Courtland. Configurations 2
32 through 4 would have three intakes in the same location as in Configuration 1 (from Freeport to
33 Hood), but the location of the fourth and fifth intakes would vary. In Configuration 2, the fourth and
34 fifth intakes would be located upstream of the American River point of confluence with the
35 Sacramento River, north of the first three intakes. In Configuration 3, the fourth and fifth intakes

1 would be located downstream of the American River point of confluence with the Sacramento River
2 and upstream of the Freeport Regional Water Authority intake and Sacramento Regional County
3 Sanitation District outfall, also north of the first three intakes. In Configuration 4, the fourth and fifth
4 intakes would be located south of the first three intakes, downstream of Steamboat Slough and
5 upstream of the Delta Cross Channel.

6 Diversion capability appeared to be insensitive to the intake configurations considered in the
7 detailed analysis. Operations and operational preference were shown to be more important than
8 intake location for effects on tidal dynamics. The analysis also showed that intake locations
9 primarily influence exposure risk, and to a lesser extent, migration pathways.

10 After extensive analysis and consultation with the fish and wildlife agencies and stakeholders, on
11 July 25, 2012, the Governor of California, Secretary of the Interior, and Administrator of NMFS
12 announced a revised proposed project for the BDCP that would construct and use three intakes
13 (intakes 2, 3, and 5) instead of five at a maximum pumping capacity of 9,000 cfs (instead of
14 15,000 cfs proposed earlier). This configuration and capacity was chosen because the water facilities
15 would meet projected water supply needs and would not require phased construction. The use of
16 three intakes was found to be sufficient to meet diversion volume needs during the BDCP term, and
17 would have lower environmental impacts compared to construction of five intakes.

18 **3G.7.2.2 Screening**

19 In August 2008, the Fish Facilities Technical Team developed a preliminary draft report (*Fish*
20 *Facilities Technical Team Conceptual Screening Proposal*) with the purpose of reviewing and
21 evaluating various approaches to the screening of diversion facilities along the Sacramento River
22 between the City of Sacramento and Walnut Grove. The screen design principles used in this
23 analysis incorporated guidance and criteria offered by NMFS, DFG, and USFWS. These principles
24 included using designs that would do the following tasks:

- 25 ● Focus on being the most biologically protective.
- 26 ● Provide a positive, physical barrier between fish and water intakes.
- 27 ● Avoid the need to collect, concentrate, and handle fish passing the intake.
- 28 ● Avoid bypasses that concentrate fish in areas and increase the risk of predation.
- 29 ● Steer clear of off-channel systems in order to avoid handling fish.
- 30 ● Select locations that have desirable hydraulic characteristics (e.g., uniform sweeping velocities,
31 reduced turbulence).
- 32 ● Use the best available existing technology in use in the Sacramento Valley.
- 33 ● Use smaller multiple intakes (as opposed to a single large intake) to enhance fish protection
34 with operational flexibility under varying flow conditions.
- 35 ● Minimize the length of intake(s) to reduce the duration of exposure to the screen surface for
36 fish.
- 37 ● Select locations on the Sacramento River as far north as practicable to reduce the exposure of
38 delta smelt, longfin smelt, and other estuarine species.

- 1 • Avoid areas where predators may congregate or where potential prey would have increased
2 vulnerability to predation.
- 3 • Avoid areas of existing riparian habitat.

4 The Fish Facilities Technical Team developed, analyzed, and provided recommendations on fish
5 screen criteria, including design approach velocities, fish screen type, size and number (multiple
6 versus a single intake), and locations(s) that would support both through and around the Delta
7 conveyance facilities. Three primary fish screening technologies were examined in the report: on-
8 bank screens, in-river screens, and cylindrical screens.

9 On-bank screens would be similar to the many flat-plate, wedge-wire screens operating on the
10 Sacramento River. The length would be designed to match any accompanying in-river screens at
11 specific locations. In-river screens would be a long intake tower with dual screen surfaces similar to
12 the City of Sacramento's water intakes on the Sacramento River and the American River. The major
13 difference is that the pumps would not be situated on the tower but on the landside of the levee.
14 Cylindrical screens would be similar to the many cylindrical screens operating on the Sacramento
15 River. Several units would be combined in a cluster to provide the diversion capacity needed for
16 each location. Four conceptual proposals came out of the screening proposal (BDCP Fish Facilities
17 Technical Team 2008).

- 18 • *Conceptual Proposal A* consisted of a combination of in-river and on-bank screens situated at
19 three locations on the Sacramento River between Freeport and Courtland. Each location would
20 provide a diversion capacity of 5,000 cfs for a combined maximum diversion of 15,000 cfs.
- 21 • *Conceptual Proposal B* consisted of using cylindrical screens at ten locations along the
22 Sacramento River between the City of Sacramento and Walnut Grove. Each location would have
23 a diversion capacity of 1,500 cfs using a cluster of 15 cylindrical screens. Ten locations with a
24 1,500 cfs diversion capacity would be necessary to achieve a combined maximum diversion of
25 15,000 cfs.
- 26 • *Conceptual Proposal C* consisted of on-bank and in-river screens situated at ten locations on the
27 Sacramento River between the City of Sacramento and Walnut Grove. Each location would
28 provide 1,500 cfs of diversion capability for a combined maximum of 15,000 cfs.
- 29 • *Conceptual Proposal D* consisted of a combination of on-bank cylindrical screens and in-river
30 dual face screens situated at ten locations on the Sacramento River between the City of
31 Sacramento and Walnut Grove. Each location would provide 1,500 cfs diversion capacity for a
32 maximum combined diversion of 15,000 cfs.

33 An additional study, the *Value Planning Study on Fish Screening Facilities Options*, was conducted by
34 the DWR Delta Habitat Conservation & Conveyance Program (DHCCP) (California Department of
35 Water Resources 2007). Contributing materials included the screening proposal (BDCP Fish
36 Facilities Technical Team 2008), potential northernmost alignments for both a western and eastern
37 scenario of an isolated canal, and a 5-day value methodology workshop with a multidisciplinary
38 team in Sacramento, California, held in October 2008. The value planning study identified and
39 scored 31 different concepts for intakes on the Sacramento River that would have the capability to
40 divert up to 15,000 cfs. The three types of intakes were on-bank, in-river, and cylindrical. The
41 capacity of intakes ranged from 500 to 5,000 cfs.

1 Each of these concepts was rated based on performance criteria, one of which was fish
2 protection/fish benefits. However, as identified in the report, for the ratings to be relevant, the
3 analysis needed to be extended to associate a level of importance to the performance factors.

4 In late 2010, NMFS suggested that if five intakes were to be constructed, a phased approach should
5 be considered, first constructing three intakes, then analyzing their operational effects before
6 constructing the remaining two. Subsequent analyses considered the cost and benefit of a three-
7 intake design, as well as the marginal costs and benefits of subsequently constructing two more
8 intakes.

9 Based on all of the analyses described above, the configuration ultimately selected included three
10 intakes of 3,000 cfs each located between Freeport and Hood using on-bank screens. Operational
11 criteria supporting this design included minimum performance standards for sweeping and
12 approach velocities of flows near the screens, sufficient to minimize the risk of covered fishes
13 becoming entrained or impinged on the screens.

14 **3G.7.2.3 Operational Criteria**

15 This section provides an overview of the development of the BDCP operational criteria, including
16 the involvement of various workgroups and teams in this process.

17 The development of BDCP proposed water operations was performed through an iterative and
18 multistep process involving substantial input from scientists and stakeholders. As described above,
19 the conservation strategy options evaluation of four distinct conveyance scenarios (existing
20 through-Delta conveyance, improved through-Delta conveyance, dual conveyance and peripheral
21 Aqueduct) was finalized in September 2007 and resulted in a focus on dual conveyance. Water
22 operations and integration of operations with habitat and biological criteria were explored
23 throughout 2008 and 2009, resulting in Steering Committee approval of draft long-term operations
24 criteria on January 29, 2010.

25 In response to the February 2012 effects analysis which evaluated both the January 2010 operations
26 and Scenario 6 as described above, the fish and wildlife agencies issued “red flag” comments on the
27 proposed criteria that led to extensive negotiations between DWR and the fish and wildlife agencies
28 regarding revised criteria that would meet the ESA goal of minimizing and avoiding incidental take
29 to the maximum extent practical, and the NCCPA goal of contributing to the recovery of each of the
30 covered species and natural communities. The operating criteria presented in this plan have been
31 approved by the fish and wildlife agencies as meeting the standards required for permit issuance.

32 The exploration and evaluation process for water operations is summarized below in chronological
33 order.

34 **3G.7.2.3.1 Conveyance Workgroup and Habitat and Operations Technical** 35 **Team**

36 In October 2007, the Conveyance Workgroup and the Habitat and Operations Technical Team were
37 formed to evaluate a range of Delta water operations and integration of those operations with
38 various habitat restoration elements. Screening-level evaluations were prepared based on
39 geographically focused packages including north, west, and south Delta. Working groups and
40 technical teams met periodically to develop technical information or recommendations about
41 aspects of the conservation plan elements for consideration by the Steering Committee. The

1 Conveyance Workgroup and the Habitat and Operations Technical Team conducted many meetings
2 with input from technical experts.

3 The following geographically-focused packages and critical issues were evaluated:

- 4 ● North Delta bypasses and diversion criteria
- 5 ● West Delta and outflow operations
- 6 ● South Delta operations

7 Many of the broad options considered under the geographically focused packages were integrated in
8 delta-wide assessments. Preliminary analyses used the Central Valley Water Management screening
9 model (CalLite) to better understand the integrated relationship between north Delta, south Delta,
10 and Delta outflow criteria. Assumptions were made for north Delta floodplain habitat and tidal
11 marsh, Sacramento River diversion and downstream bypasses, Delta salinity standards, west Delta
12 habitat, tidal marsh, and Delta outflow. Implementation of various bypasses, north Delta diversion
13 criteria, south Delta criteria, and outflow criteria were included in the CalLite modeling and the
14 strong interrelationship between elements was reviewed. Focused hydrologic and hydrodynamic
15 modeling was used as a tool to assist in the evaluation of some of the complex items listed above.
16 Limitations in the modeling tools related to tidal marsh effects and time step were noted and plans
17 were developed for enhancement of the tools.

18 **3G.7.2.3.2 Integration Team and Conveyance Workgroup**

19 From October 2008 through January 2009, the work products and findings of several workgroups
20 were incorporated in evaluations by the Integration Team.

21 By the end of 2008, two interactive screening evaluations were conducted using the CalLite
22 screening model: one in October and one in December. Various scenarios were analyzed to help
23 explore concepts of interest by the stakeholders and were developed to assist in the formation of
24 proposed conservation measurements. The scenarios developed and preliminary lessons learned
25 are described below.

- 26 ● *Fluctuating Delta Salinity.* Relaxations in the net Delta outflow requirements were investigated
27 during summer and fall (4000 cfs in a wet year, 3000 cfs in an above-normal year, 2000 cfs in a
28 below-normal year, 1000 cfs in a dry year, and 0 cfs in a critical dry year) to explore a range of
29 salinity effects pertaining to the criteria of two parts per thousand that must be maintained in
30 the Suisun Bay during the February through June spring runoff period (X2). Rio Vista flow,
31 salinity, and export/inflow ratio standards were also relaxed during this period. The goal was to
32 evaluate the range of variable salinity (increasing salinity in summer and fall of dry years) that
33 could provide a competitive advantage to native species. These analyses provided many insights
34 into the flow-salinity relationships in the Delta, and how they can be modified by water export
35 practices.
- 36 ● *Flooded Western Island.* Based on the Delta Risk Management Strategy (California Department of
37 Water Resources 2012) analyses, scenarios of salinity shifts related to Sherman Island flooding
38 were conducted. This work suggested that such a flooding event could result in an eastward
39 shift in X2 of approximately 6 kilometers. The CalLite model was reconfigured to account for this
40 effect. The simulation goal was to evaluate if flooding of large tracts of western islands may
41 create large areas of low salinity habitat and allow X2 to be managed in a more easterly

1 direction than under current regime. These studies showed that levee removal and export
2 changes can both substantially alter the location of the low salinity zone, but also identified the
3 need for additional modeling to reduce substantial uncertainties.

- 4 ● *Preferential Hood Diversion without D-1641.* All standards related to the California State Water
5 Resources Control Board Decision D-1641 (1999) were removed from a basic dual-conveyance
6 simulation. This scenario was an educational study to evaluate system operations effects and
7 evaluate incremental tradeoffs of regulatory actions.
- 8 ● *Increased Spring River Flows.* Reservoir releases targeted peak flows in March and April to
9 achieve Yolo Bypass inundation of approximately 5,000 cfs. The goal of the scenario was to
10 evaluate Delta operations with increased inflows designed to substantially restore spring
11 hydrographs on rivers and to increase frequency and duration of inundation of bypasses.
- 12 ● *Increased Spring Delta Outflow.* The 8-River Index (8RI)² approach to February through June
13 average X2 targeting was implemented along with minor off-ramps for extreme critical years
14 (8RI less than 5 million acre-feet). The objective was to evaluate the potential for achieving
15 substantially higher Delta outflows without creating adverse coldwater pool management
16 concerns in key reservoirs. The analysis identified the magnitude of necessary tradeoffs
17 between outflow and exports, and the sensitivity of the system to wetter versus drier water year
18 types.
- 19 ● *Increased Fall Delta Outflow.* Fall X2 targets (September through November) were explored
20 based on a water year 8RI index approach originally proposed by nongovernmental
21 organizations. Storage criteria were included to limit the potential for upstream impacts (Shasta
22 greater than 2.8 million acre-feet and Oroville greater than 1.0 million acre-feet). The goal was
23 to evaluate potential for achieving higher fall Delta outflow targets without creating adverse
24 coldwater pool management conditions in key reservoirs. Initial assessments indicated that the
25 fall X2 targets, as constructed as a sliding scale based on the prior water year 8RI, appeared
26 achievable with relatively low water costs.
- 27 ● **Preferred South Delta Diversion.** South Delta pumping would continue at a reduced amount
28 with limited entrainment effects while reducing the need for higher diversion at Hood. The
29 analysis showed several limitations to a high reliance on south Delta exports.
- 30 ● **Fully Isolated Hood Diversion.** The potential of a fully isolated north Delta diversion (no south
31 Delta pumping) subject to more restrictive Hood bypass flow operations was evaluated. These
32 no-south-Delta-pumping scenarios would open much of the central and southern Delta for
33 restoration. The analysis showed many limitations to the fully isolated scenario.

34 In addition to the screening analyses discussed above, technical studies were outlined to assist in
35 the development of an overall water operations package. These studies addressed the following
36 effects:

- 37 ● North Delta diversion effects
- 38 ● North Delta migration corridors

² The 8-River Index is the combined Sacramento River and San Joaquin River basin runoff. Sacramento River runoff is calculated as the sum (in million acre-feet) of Sacramento River at Bend Bridge, Feather River inflow to Lake Oroville, Yuba River at Smartville, and American River inflow to Folsom Lake. San Joaquin River runoff is calculated as the sum (in million acre-feet) of Stanislaus River inflow to New Melones Lake, Tuolumne River inflow to New Don Pedro Reservoir, Merced River inflow to Lake McClure, and San Joaquin River inflow to Millerton Lake.

- 1 • South Delta diversion effects
- 2 • Tidal Marsh restoration effects

3 Preliminary work was performed for the technical studies, but these studies were continued
4 throughout subsequent phases of long-term water operations development.

5 **3G.7.2.3.3 Core Elements Preliminary Evaluation**

6 By the end of 2008, the BDCP Steering Committee approved a draft set of core elements of a
7 conservation strategy for preliminary evaluation (BDCP Integration Team 2008). The preliminary
8 evaluation was principally designed to provide information for the DRERIP conceptual ecosystem
9 and species evaluation process. The goal of this evaluation was to refine existing and develop new
10 Delta-specific restoration actions as well as to provide Delta-specific implementation guidance,
11 program tracking, performance evaluation and adaptive management feedback. Preliminary
12 CALSIM II and DSM2 modeling was performed based on a range of parameters to better understand
13 the changes to Delta flows and patterns of exports, Delta hydrodynamic responses due to modified
14 diversions and tidal marsh restoration, travel time in the north Delta downstream of the diversion,
15 and general changes to Delta water quality.

16 **3G.7.2.3.4 Integration Team and Leaders and Caucus Team Proposed Project** 17 **Development**

18 Based on the results of the analysis of the core elements, key areas of uncertainty were identified as
19 well as needed improvements to modeling. From February 2009 through December 2009, additional
20 analyses and refinements were made to the water operations. These studies and modifications
21 included the following work items.

- 22 • *Climate Change "Early-Look."* In order to include changes in runoff and increased sea level rise
23 due to climate change in the current modeling, regional climate change scenarios were
24 developed based on the climate scenarios used by DWR. A preliminary set of CALSIM II and
25 DSM2 model simulations were performed to understand the effect of climate change on the
26 existing system configuration and dual conveyance operations. Climate change was shown to
27 have a significant effect on the timing of watershed runoff, earlier runoff due to more rain/less
28 snow and earlier snowmelt, and significant reductions in late spring and summer streamflows.
29 Upstream reservoir and coldwater pool management were found to be severely challenged
30 under climate futures, while the Delta/export facilities were found to become more decoupled
31 from the SWP/CVP storage operations. It was shown that salinity and X2 intruded further, but
32 higher outflows could manage the extent of the intrusion. The BDCP proposed project was found
33 to include several elements that provide some climate change adaptation. These include tidal
34 marsh, floodplain inundation, and movement of the primary conveyance out of the major tidal
35 zone in the delta.
- 36 • *North Delta Bypass Flows and Operations.* Various preliminary simulations were conducted to
37 evaluate the location of intakes for north Delta diversion facilities. Also, operational rules for
38 north Delta diversion facilities were developed to refine tidal operations under low flows.
- 39 • *Tidal Marsh Implementation in DSM2.* Corroborative simulations with the 2-D Resource
40 Management Associates (2010) model were conducted to better calibrate this component of
41 DSM2. Suisun Marsh restoration components were subsequently incorporated. In addition,

1 CALSIM II's Artificial Neural Network was retrained to emulate the effects of tidal marsh
2 restoration.

- 3 ● *DSM2 ReCalibration.* Limitations associated with the DSM2 model were identified the model was
4 recalibrated to include a more accurate representation of the Cache Slough region and Liberty
5 Island flooding.
- 6 ● *Daily Operations.* Other modeling improvements to better represent the Delta operations
7 scenarios included the CALSIM II incorporation of daily operations in the Fremont weir
8 operations and north Delta diversion for deriving a more accurate input to DSM2.
- 9 ● *Delta Island Consumptive.* The Delta island consumptive use and drainage used in both DSM2
10 and CALSIM II models were reviewed to better represent the local behavior.

11 **3G.7.2.3.5 Mini-Effects Analysis**

12 In late 2009 and early 2010, a “mini-effects analysis” of the scenarios of preliminary proposed
13 project under near-term and early long-term (proposed operations and two adaptive ranges, A and
14 B) was performed. The objective of this analysis was to prepare conservation measures for the
15 physical modeling of the proposed project. The preliminary modeling results were presented in
16 comparison to the pre-BiOps and reasonable prudent alternative scenarios. In addition to these
17 simulations, CALSIM sensitivity analyses were performed to identify relative effects of the following
18 actions.

- 19 ● Reasonable prudent alternative sensitivity. Action comparisons versus the reasonable prudent
20 alternative “most likely” simulation.
 - 21 ○ Removal of NMFS BiOps San Joaquin export/inflow ratio (Action IV.2.1)
 - 22 ○ USFWS Old and Middle River Action 2 and 3 “low” bookend
 - 23 ○ USFWS Old and Middle River Action 2 and 3 “high” bookend
 - 24 ○ Removal of USFWS fall X2 Action 4
- 25 ● Alternative D-1641 X2 approach. Comparison of standards versus the proposed project near-
26 term simulation. Near-term operations with existing D-1641 X2 implementation.
- 27 ● Proposed project action sensitivity. Action comparison versus the early long-term proposed
28 operations simulation.
 - 29 ○ Hood Bypass flows per Range B
 - 30 ○ San Joaquin export/inflow ratio from October to June per Range B
 - 31 ○ Spring X2 based on 8RI per Range B, Fall X2 per USFWS reasonable prudent alternative.

32 **3G.7.2.3.6 Preliminary Proposal for Long-Term Water Operations**

33 The results of the mini-effects analysis combined with various biological and policy-level
34 discussions in December 2009 and January 2010 led to a draft set of long-term water operations
35 criteria for evaluation in the effects analysis. These criteria were termed the “preliminary proposal.”
36 On January 29, 2010, the Steering Committee approved for purposes of analysis the preliminary
37 proposal for long-term water operations and the first full effects analysis of the conservation
38 strategy was initiated on that set of operational criteria. These water criteria were presented in the

1 November 2010 preliminary administrative draft BDCP, and were analyzed in the effects analysis
2 that appeared in the February 2012 administrative draft BDCP. Aspects of that analysis focused on
3 entrainment, Delta flow, salinity, and upstream rearing and spawning habitat. The February 2012
4 effects analysis also included analysis of an operational proposal advanced by the fish agencies,
5 known as "Scenario 6." The Scenario 6 criteria contained additional provisions intended to benefit
6 the covered fishes, including more restrictive south Delta operations and a fall X2 requirement.
7 Following further discussions between the permit applicants and the permitting agencies, a
8 preliminary effects analysis of Scenario 6 was included in the February 2012 administrative draft
9 BDCP (Appendix 5.J, *Effects on Natural Communities, Wildlife, and Plants*).

10 **3G.7.2.3.7 Selection of Current Proposed Water Operations Criteria**

11 In reviewing the February 2012 effects analysis, including the evaluation of the preliminary
12 proposal, the fish and wildlife agencies identified a number of concerns with the preliminary
13 proposal. As a result of these concerns, a new set of operational criteria was developed and is
14 presented in Section 3.4.1.4.3, *Flow Constraints*. These criteria were established to evaluate their
15 potential to meet the ESA requirement to minimize and avoid incidental take to the maximum extent
16 practicable, and the NCCPA requirement to conserve each of the covered species in the Plan Area.

17 These criteria are similar to those previously modeled for Alternative 4 for the draft EIR.
18 Alternative 4 differs from the preliminary proposal in that it includes the Scenario 6 south Delta
19 operations, which further restrict south Delta exports. Alternative 4 also would construct an
20 operable gate at the head of Old River, increasing protection for all salmonids compared to the
21 preliminary proposal and existing baseline conditions. Alternative 4 also provides a north Delta
22 diversion capacity of 9,000 cfs instead of the 15,000 cfs included in the preliminary proposal,
23 reducing pumping capacity as well as physical footprint effects. Alternative 4, as presented in the
24 February 2012 draft of the BDCP, also included the Fall X2 requirement from the delta smelt BiOp
25 (U.S. Fish and Wildlife Service 2008). However, Alternative 4 does not provide for the level of
26 increased spring outflows that the fish and wildlife agencies believe may be needed to meet
27 biological objectives.

28 To support the selection of a revised operational scenario, the fish and wildlife agencies conducted
29 modeling to examine the recovery needs of the covered fish throughout their range in the absence of
30 habitat restoration. This analysis was refined over multiple runs to explore the operational
31 flexibility of the BDCP to help meet the rangewide recovery needs without adversely affecting
32 upstream reservoir operations. The fish and wildlife agencies worked collaboratively with DWR to
33 develop an operational scenario that contributed to the recovery of the covered fish and fit within
34 the constraints of the BDCP. As a result, it has been agreed that the uncertainties about level of
35 needed spring and fall outflow are to be addressed by adopting decision trees prescribing selection
36 of criteria at the time the north Delta diversions become operational. The decision trees set criteria
37 for spring outflow and fall outflow. Under the decision tree structure, one of four possible
38 operational criteria will be implemented initially based on the results of targeted research and
39 studies. Targeted research and studies will proceed until the north Delta intakes become
40 operational, with the results of those studies forming the basis for determining the outcome of each
41 decision tree. Operating criteria may also be modified after that time, based on concurrence by the
42 permittees and the fish and wildlife agencies, via the adaptive management process specified in the
43 Plan.

3G.7.3 Natural Community Conservation Measures

The conservation strategy includes natural community conservation measures to benefit the aquatic resources (covered fish species, tidally influenced perennial aquatic natural communities, and aquatic ecosystem processes) and terrestrial resources (the covered wildlife and plant species and the non-tidal natural communities) addressed by the Plan. Development of the natural community conservation measures initially focused on addressing conservation needs for aquatic resources. The draft conservation measures for aquatic resources were then refined to incorporate elements that would achieve the biological objectives for covered wildlife and plant species that used tidal habitats. Additional measures were developed to address those covered wildlife and plant species that use nontidal habitats for all or a portion of their life histories.

3G.7.3.1 Aquatic Resources

In January 2008, the Steering Committee established the Habitat Restoration Program Technical Team to develop physical habitat-related conservation measures (as opposed to flow-related habitat conditions). The team comprised technical experts representing the permit applicants, nongovernmental organizations, and fish and wildlife agencies. Development of conservation measures was supplemented with outside technical expertise on technical issues as needed. The process used by the team to develop initial habitat restoration and enhancement measures is described below.

3G.7.3.1.1 Species Stressors

At the start of the process, the Habitat Restoration Program Technical Team reviewed the available scientific literature, including information developed by the fish and wildlife agencies, to identify important stressors on the covered fish species that are manifested in the Delta. These stressors were evaluated using existing scientific information and previous evaluations (e.g., the CALFED Ecosystem Restoration Program) to determine if their adverse effects on the covered fish species could be alleviated through natural community restoration or enhancement actions.

3G.7.3.1.2 Natural Community Conservation Actions

Based on the assessment of covered fish species stressors manifested in the Delta, the Habitat Restoration Program Technical Team reviewed relevant literature (e.g., DRERIP models, CALFED Ecosystem Restoration Program conservation actions, recovery plans) to identify physical habitat conservation actions that could affect the influence of stressors on each of the covered fish species. The team identified the four types of natural community conservation actions, described below.

- *Tidal Natural Communities Restoration.* One hypothesized stressor on several of the covered fish species is food abundance and availability. Based on current hypotheses regarding the ecosystem functions of tidal marsh, the team identified restoration of tidal marsh as a mechanism to increase primary and secondary production in adjacent subtidal aquatic areas that would improve aquatic foodweb processes and thus increase the abundance of food for the covered fish species. A secondary outcome of tidal marsh restoration would also be restoration of shallow subtidal aquatic areas that would serve as rearing habitat for salmonids and Sacramento splittail and, in some locations, potential spawning habitat for delta smelt.

- 1 ● *Seasonally Inundated Floodplain.* The team identified restoration of seasonally inundated
2 floodplain as an opportunity to address stressors related to splittail spawning and rearing
3 habitat, salmonid rearing habitat and risk of nonnative fish predation, and food availability.
4 Restoration via setting back levees would increase the extent of floodplain area in the Delta that
5 would be inundated during periods of high flow, thus increasing the extent of splittail spawning
6 and rearing habitat, salmonid rearing habitat, and production and subsequent transport of
7 phytoplankton, zooplankton, and invertebrates into Delta channels that would increase food for
8 covered fish species rearing on restored floodplains and in-Delta channels.
- 9 ● *Channel Margins.* The team identified enhancement of low-value leveed channel margins as an
10 opportunity to address stressors related to the lack of juvenile salmonid rearing habitat,
11 Sacramento splittail spawning habitat, exposure to nonnative fish predation, and food
12 production and availability. Increasing the complexity of existing channel margins was
13 hypothesized to increase the survival of out-migrating juvenile salmonids by increasing rearing
14 habitat and growth and, depending on design, increasing the extent of splittail spawning habitat.
- 15 ● *Riparian Natural Community.* The team identified restoration of tidal riparian natural
16 community as an opportunity to improve the overall ecological functions of the Delta.
17 Restoration of riparian natural community would increase complexity of channel margins and
18 increase inputs of food and organic carbon (i.e., insect and leaf drop into channels) in support of
19 aquatic foodweb processes.

20 **3G.7.3.1.3 Natural Community Restoration and Enhancement Opportunities**

21 Following identification of natural community restoration and enhancement actions that could
22 alleviate the effects of covered fish species stressors, the Habitat Restoration Program Technical
23 Team divided the Delta and Suisun Marsh into 11 hydrologic zones for purposes of spatially
24 evaluating opportunities for restoring or enhancing each of the four habitat types. The team then
25 compiled available information characterizing the physical and biological conditions in each of the
26 zones to provide the basis from which to make subsequent evaluations of habitat restoration and
27 enhancement opportunities. These zone attributes included, but were not limited to the following:

- 28 ● Land surface elevation relative to mean sea level elevation.
- 29 ● Existing land uses, for agricultural lands, crop type (annual versus perennial crops).
- 30 ● Infrastructure.
- 31 ● Areas of high habitat value for biological resources.
- 32 ● Location relative to the distribution of covered fish species.

33 Concurrently, the team also conducted reviews of existing habitat restoration plans for the Delta and
34 Suisun Marsh (e.g., CALFED Ecosystem Restoration Program) to identify restoration opportunities
35 relevant to achieving BDCP goals and biological objectives.

36 **Tidal Natural Communities Restoration**

37 The Habitat Restoration Program Technical Team evaluated each of the hydrologic zones to identify
38 locations suitable for restoring tidal marshes. To guide this evaluation, the team established a goal of
39 distributing tidal marsh restoration around the Plan Area such that all the covered fish species

1 associated with each of the Delta watersheds would benefit. Major criteria used to identify these
2 locations included the following:

- 3 ● Land surface elevations relative to mean sea level.
- 4 ● Land uses.
- 5 ● Infrastructure.
- 6 ● Potential tidal connectivity.

7 Based on application of these criteria, the team delineated five Restoration Opportunity Areas
8 (ROAs) with site characteristics within which tidal marsh restoration could be practicably
9 implemented.

10 **Seasonally Inundated Floodplain Restoration**

11 The Habitat Restoration Program Technical Team evaluated each of the hydrologic zones to identify
12 locations suitable for restoring seasonally inundated floodplain. Major criteria used to identify these
13 locations included the following:

- 14 ● Land surface elevations relative to mean sea level.
- 15 ● Opportunities to coincidentally improve capacity of the flood control system.
- 16 ● Existing ecological values of potentially affected habitats.
- 17 ● Land uses.
- 18 ● Opportunities to recreate historical connectivity of floodplains with tidal marshes.

19 Based on application of these criteria, the team identified the primary opportunities for increasing
20 floodplain habitats as breaching or setting back levees along Old, Middle, and San Joaquin Rivers.

21 **Channel Margin Enhancement and Riparian Restoration**

22 The Habitat Restoration Program Technical Team coordinated with NMFS to identify opportunities
23 for enhancing channel margin habitats to benefit rearing and out-migrating juvenile salmonids. The
24 team generally identified leveed channels along major juvenile salmonid migration pathways
25 through the Delta as the best opportunities for doing so. Because of the landscape position of where
26 riparian habitats occur, opportunities for restoration of riparian habitats were identified as being
27 coincidental with the restoration of tidal marsh (within transitional elevational zones from marsh
28 plain to uplands), enhancement of channel margin habitats (e.g., as a component of constructed low
29 benches along levees), and restoration of seasonally inundated floodplains.

30 **3G.7.3.1.4 Establishing Natural Community Enhancement and Restoration** 31 **Priorities**

32 Following identification of natural community enhancement and restoration opportunities, the team
33 developed and applied the following criteria. Results of this prioritization process were used by the
34 Steering Committee to help identify draft BDCP natural community enhancement and restoration
35 targets.

- 36 ● Implementation/Cost Criteria

- 1 ○ Requires construction of new or relocation of existing major infrastructure (roads, power
- 2 lines, levees, railroads, pipelines).
- 3 ○ Likely extent of significant local concern.
- 4 ○ Level of likely difficulty to secure third party agreements (if necessary) to implement the
- 5 restoration (e.g., require change in agencies policies/regulations; require legislative or
- 6 congressional action; require funding contributions by a third party to make cost-effective).
- 7 ○ Effects on local reclamation district infrastructure and functions, including drainage,
- 8 conveyance, and flood protection and effects on adjacent land uses.
- 9 ○ Impacts on the ability to divert water.
- 10 ○ Compatibility/integration with east around-Delta conveyance footprint.
- 11 ○ Number and size of parcels/landowners.
- 12 ○ High maintenance costs relative to other opportunities.
- 13 ○ Susceptibility of restored and existing important terrestrial habitat loss to levee failures.
- 14 ○ Extent of adjacent lands suitable for sea level rise accommodation.
- 15 ○ Existing land uses of high economic value.
- 16 ○ Existing conditions/land uses of high ecological value.
- 17 ○ Proximity to significant wastewater discharge and diversion points.
- 18 ○ Possibility for exacerbating effects of other stressors on covered species.
- 19 ● Opportunities Criteria
- 20 ○ Proximity to important occupied species habitats (e.g., spawning areas, major out-migration
- 21 corridors).
- 22 ○ Landscape position relative to existing patches of habitat and other habitat restoration sites.
- 23 ○ Likely importance in future with sea level rise.
- 24 ○ Estimated importance in alleviating species stressors relative to opportunities.
- 25 ○ Estimated likelihood for complementary benefits upstream/downstream relative to other
- 26 opportunities (e.g., good pathways for distributing organic carbon from restored marsh to
- 27 large portions of the Delta).
- 28 ○ Degree of support by local interests.
- 29 ○ Synergies with other planning efforts.
- 30 ○ Enhanced ability to export and enhanced water quality.
- 31 ○ Proportion of public land that reasonably could be made available for restoration.
- 32 ○ Proximity and availability of suitable fill material where needed for marsh restoration.
- 33 ● Likely Relative Magnitude of Covered Species Benefits
- 34 ○ Sturgeon.
- 35 ○ Splittail.

- 1 ○ Sacramento River salmonids.
- 2 ○ San Joaquin River salmonids.
- 3 ○ Delta smelt.
- 4 ○ Longfin smelt.

5 Application of these criteria resulted in the identification of the most practicable opportunities for
6 restoring and enhancing natural communities in a manner expected to achieve the biological goals
7 and objectives.

8 **3G.7.3.1.5 Establishing Natural Community Enhancement and Restoration** 9 **Targets**

10 The rationale for the extent of natural communities to be enhanced and restored under the BDCP is
11 described below.

12 **Tidal Natural Communities Restoration Target**

13 In addition to the information developed by the Habitat Restoration Program Technical Team
14 regarding tidal natural community restoration opportunities, the Steering Committee reviewed tidal
15 natural community restoration targets proposed by the CALFED Ecosystem Restoration Program
16 (2000) and the Delta Vision Strategic Plan (Governor’s Delta Vision Blue Ribbon Task Force 2008) to
17 help formulate the BDCP tidal habitat restoration target. The CALFED Ecosystem Restoration
18 Program (2000) recommended a target of approximately 55,000 acres of tidal habitat restoration in
19 the Sacramento–San Joaquin River Delta and Suisun Marsh Ecological Management Zones. The Delta
20 Vision Strategic Plan proposed a strategy to “restore large areas of interconnected habitats, on the
21 order of 100,000 acres, within the Delta and its watershed by 2100,” with interim targets of 27,500
22 and 55,000 acres by years 2020 and 2040 respectively (Governor’s Delta Vision Blue Ribbon Task
23 Force 2008).

24 In late 2008 and early 2009, the Steering Committee had several analyses performed to evaluate
25 tidal restoration opportunity and feasibility in the Plan Area. The first evaluation identified the total
26 acreage of land with elevations suitable for restoring tidal natural communities in the BDCP ROAs.
27 This analysis identified approximately 125,000 acres of lands with suitable elevations to restore
28 tidal marsh and shallow subtidal natural communities as well as to accommodate 3 feet of sea-level
29 rise (Table 3.G-5). The second analysis then weighted³ these acres based on 17 different restoration
30 opportunity criteria such as location, number and size of parcels, proximity to critical infrastructure,
31 etc. The output from this analysis identified a total number of acres that had very high to very low
32 potential opportunity to support tidal restoration (Table 3.G-5).

33 From these two analyses, the BDCP Steering Committee proposed the preliminary restoration target
34 of 55,000 acres in early 2009. In mid-2009, after discussions with wildlife agency staff, the final tidal
35 natural community restoration target of 65,000 acres was agreed upon as biologically appropriate,
36 practicable, and achievable within the permit term. The target includes restored subtidal and

³ BDCP ROAs subregions were weighted by applying a value of 1 to 5 to 17 different restoration opportunity criteria. A weighting value of 1 indicated a serious constraint on restoration while a weighted value of 5 meant a low constraint on restoration.

1 intertidal natural communities as well as transitional upland habitats to accommodate the effects of
2 sea-level rise (i.e., upland areas that may be inundated by rising tides).

3 Following release of the November 2010 preliminary administrative draft BDCP, all of the aquatic
4 and wetland natural community conservation measures were revisited via a collaborative process
5 featuring extensive discussions and review of draft products in collaboration with the fish and
6 wildlife agencies. During this process all biological goals and objectives for covered fishes and for
7 tidal and wetland natural communities and their associated covered wildlife and plant species were
8 revisited and redefined with greater precision. This required consequent modification of the aquatic
9 and wetland natural community conservation measures to ensure that the associated biological
10 goals and objectives would be met. This process was partially complete at the time of release of the
11 February 2012 administrative draft BDCP. Substantial further analysis and negotiation was then
12 required in order to ascertain potential effects, appropriate biological goals and objectives, and
13 necessary modifications to the conservation strategy affecting many covered species, particularly
14 the fishes and certain animals with specialized aquatic habitat requirements (e.g. salt marsh harvest
15 mouse and tricolored blackbird). This process was completed in late summer 2012 and the
16 outcomes are reflected in the current draft BDCP.

17 **Seasonally Inundated Floodplain Restoration Target**

18 The Habitat Restoration Program Technical Team identified the primary opportunities for restoring
19 floodplains to include breaching or setting back levees along Old, Middle, and San Joaquin Rivers.
20 Restoration of 10,000 acres of seasonally inundated floodplain could be accommodated in this area
21 by setting back levees by up to approximately 1,500 feet on each side of these river channels. The
22 extent of restoration could be reduced or increased by either increasing or decreasing the length of
23 levees that are set back. Increasing the restored floodplain acreage target, however, was not deemed
24 practicable because sufficient flood flows to inundate a larger area would likely only occur at very
25 low frequencies, resulting in a minimal increase in benefits for covered fish species.

26 **Channel Margin Habitat Enhancement Target**

27 The BDCP target to enhance 20 linear miles of channel margins was established to enhance rearing
28 and migration habitat for juvenile salmonids and to mitigate effects of the construction of intakes
29 along the Sacramento River. The habitat will be restored along important channels supporting out-
30 migrating juvenile salmonids. There is uncertainty, however, about the effectiveness of channel
31 margin restoration to increase the survival of juvenile salmonids passing through the Delta.
32 Enhancement of 20 linear miles of channel margin was deemed to be sufficient to determine the
33 effectiveness of enhancing channel margin habitats to increase survival.

34 **Riparian Habitat Restoration Target**

35 The BDCP target to restore 5,000 acres of riparian habitat will be implemented in conjunction with
36 the restoration and enhancement of tidal natural communities, seasonally inundated floodplains,
37 and channel margin habitat, where riparian vegetation will be established on restored habitat
38 surfaces in locations supporting suitable soils and hydrology. The 5,000-acre target was established
39 to achieve habitat objectives for the riparian-associated covered wildlife species. As described for
40 these species in Chapter 3, *Conservation Strategy*, and Chapter 5, *Effects Analysis*, restoration of
41 5,000 acres of riparian habitat is expected to be sufficient to mitigate effects of the covered activities
42 and contribute to the recovery of these species.

1 **Table 3.G-5. Summary of Potential Opportunities for Tidal Marsh Restoration by ROA Based on**
2 **Practicability of Implementation, Suitability, and Cost**

Restoration Opportunity Area and Land Units	Potential Opportunities for Tidal Marsh Restoration (acres)					Total Potential
	Very High	High	Moderate	Low	Very Low	
Yolo Bypass/Cache Slough Complex ROA	10,710	3,760	9,430	1,440	0	25,340
Cosumnes/Mokelumne ROA	0	1,400	2,400	3,510	180	7,490
East Delta ROA	0	0	0	4,740	800	5,540
South Delta ROA	0	0	0	15,300	13,600	28,900
West Delta ROA	1,230	490	880	970	210	3,780
Suisun Marsh ROA	0	37,200	16,400	50	0	53,650
Total	11,940	42,850	29,110	26,010	14,790	124,700

3

4 **3G.7.3.2 Terrestrial Resources**

5 The Steering Committee established the Terrestrial Resources Subgroup under the Habitat
6 Restoration Program Technical Team to develop habitat protection, enhancement, and restoration
7 conservation measures to address conservation of the nontidal natural communities and the
8 covered wildlife and plant species habitats supported by those communities. Restoration of covered
9 wildlife and plant species habitats associated with tidal and riparian natural communities, and with
10 floodplain and channel margin areas, were addressed through the development of the conservation
11 measures *CM5 Seasonally Inundated Floodplain Restoration*, *CM6 Channel Margin Enhancement*, and
12 *CM7 Riparian Natural Community Restoration*. These conservation measures were refined to
13 incorporate elements that would ensure that these actions would restore habitat for covered
14 wildlife and plant species that use tidal marsh, tidal mudflat, floodplain, and riparian habitats.

15 The primary conservation emphasis for covered wildlife and plant species associated with
16 terrestrial natural communities was on the protection and enhancement of existing natural
17 communities and ensuring that they will not be converted to other cover types in the future. In
18 addition to the natural community protection and enhancement measures, the subgroup identified
19 an objective of restoring 2,600 acres of grassland, vernal pool complex, and nontidal marsh natural
20 communities. These restoration actions were developed to contribute to the conservation of covered
21 species and to mitigate effects of BDCP implementation.

22 The process used to develop the terrestrial natural community conservation measures is described
23 below.

- 24 ● The subgroup divided the Plan Area into 11 conservation zones, each of which represented a
25 discrete geographic area, as a planning tool to provide a basis for spatially distributing the
26 extent of each natural community and covered species habitat to be protected, enhanced, and
27 restored throughout the Plan Area.
- 28 ● The subgroup then established habitat conservation targets (i.e., the extent and location of
29 natural communities and habitat types to be protected, enhanced, and restored under the BDCP)
30 that provided the basis for developing the terrestrial natural community conservation measures.
31 The following information was used to establish the targets:

- 1 ○ Distribution and extent of each natural community in the Plan Area.
- 2 ○ Estimated effects of covered activities on covered wildlife and plant species and their
- 3 habitats.
- 4 ○ Distribution and extent of each covered species' modeled habitat in the Plan Area.
- 5 ○ The estimated effects of covered activities on natural communities and covered wildlife and
- 6 plant species and their habitats.
- 7 ○ Primary threats and stressors for each of the covered species.
- 8 ○ Location of habitat areas known to be occupied by each of the covered species.
- 9 ○ The distribution and extent of existing protected patches of each natural community and
- 10 covered species habitat.
- 11 ○ Potential for increasing connectivity with conserved habitat areas adjacent to the Plan Area.
- 12 ● To ensure that the conservation targets would achieve the biological goals and objectives for the
- 13 covered wildlife and plant species, this information was evaluated for each of the following
- 14 variables:
 - 15 ○ The patch size and connectivity of each natural community with other protected and
 - 16 unprotected natural community patches and communities.
 - 17 ○ The extent of modeled habitat for covered species that is supported by each natural
 - 18 community in each of the conservation zones.
 - 19 ○ The habitat value and endurance of patches of natural communities for associated covered
 - 20 species.
 - 21 ○ The patch size and connectivity of each covered species' modeled habitat to other patches of
 - 22 modeled protected and unprotected species habitat in and adjacent to the Plan Area.
 - 23 ○ Location of important known covered wildlife species population centers and covered plant
 - 24 species occurrences.
 - 25 ○ Proximity of modeled covered species habitats to known occupied habitats.
 - 26 ○ The extent of habitat needed to be conserved to mitigate impacts of the covered activities.
- 27 ● The subgroup then developed conservation land assembly principles that were used to spatially
- 28 distribute habitat protection and restoration targets to ensure that objectives related to the
- 29 establishment of ecological corridors, patch size, and other functional attributes of habitat were
- 30 provided for.

31 Based on this information, conservation measures were prepared describing the conservation
32 actions that would be implemented to achieve the habitat conservation targets.

33 Following release of the November 2010 preliminary administrative draft BDCP, all of the terrestrial
34 natural community conservation measures were revisited via a collaborative process featuring
35 extensive discussions and review of draft products in collaboration with the fish and wildlife
36 agencies through the Terrestrial Technical Team described above. During this process all biological
37 goals and objectives for terrestrial natural communities and their associated covered species were
38 revisited and redefined with greater precision. This required consequent modification of the
39 terrestrial natural community conservation measures to ensure that the associated biological goals

1 and objectives would be met. This process was largely complete at the time of release of the
2 February 2012 administrative draft BDCP. However, further analysis and negotiation was then
3 required in order to ascertain potential effects, appropriate biological goals and objectives, and
4 necessary modifications to the conservation strategy affecting several terrestrial species,
5 particularly those that rely on cultivated lands for part of their habitat requirements (e.g.,
6 Swainson's hawk, sandhill crane, and giant garter snake).

7 **3G.7.4 Other Stressors Conservation Measures**

8 This section describes the development of the other stressors conservation measures. *Other*
9 *stressors* are defined under the BDCP as those environmental stressors to the covered fish species
10 that are not caused by water operations or habitat limitation. Conservation measures were
11 developed to address the following stressors.

- 12 ● Methylmercury contamination of sediments and the water column.
- 13 ● Invasive aquatic vegetation.
- 14 ● Low dissolved oxygen in the Stockton Deep Water Ship Channel.
- 15 ● Predatory fishes.
- 16 ● Nonphysical barriers to divert covered fishes from hazardous areas.
- 17 ● Illegal harvest of covered fishes.
- 18 ● Conservation hatcheries for delta smelt and longfin smelt.
- 19 ● Pollutant loading from stormwater runoff.
- 20 ● Invasive aquatic species.
- 21 ● Entrainment and other effects associated with non-SWP/CVP water diversions.
- 22 ● Minimization and avoidance of incidental take associated with construction of water facilities or
23 restoration sites.

24 The Other Stressors Working Group began developing conservation measures in March 2008. The
25 first task was to identify the full set of other stressors for the covered fish species. The working
26 group used multiple sources to develop this list, including primary literature, agency reports such as
27 biological assessments and opinions, pelagic organism decline progress reports, DRERIP conceptual
28 models, previous BDCP technical documents, conference proceedings, and personal communication
29 with Delta fish experts. After the full set of other stressors was identified, a list of potential experts
30 was assembled for each stressor. These experts included federal, state, and local government agency
31 staff; university professors; professional researchers; nongovernmental organization staff; permit
32 applicants; and private consultants.

33 BDCP consultants then began researching these other stressors. Consultants conducted literature
34 reviews and interviewed experts on each stressor. Multiple informational presentations were given
35 at meetings during which a set of solution opportunities was identified for each stressor. Subject
36 experts were also asked to present research and additional information on specific stressors.

37 On July 22, 2008, the Other Stressors Working Group identified 43 draft conservation measures,
38 many of which were evaluated during the DRERIP coarse-level evaluations during summer 2008.

1 Based in part on DRERIP coarse-level evaluations, the Other Stressors Working Group modified the
2 list of conservation measures addressing other stressors. Some draft measures were combined and
3 others were removed. A set of 35 draft other stressors conservation measures was delivered to the
4 BDCP Steering Committee in September 2008.

5 The Other Stressors Working Group then developed a process for prioritizing the 35 draft
6 conservation measures based on four factors:

- 7 ● The conservation measure avoids, minimizes, and/or mitigates take (i.e., take related to BDCP
8 actions) or contributes to recovery of covered species.
- 9 ● The conservation measure enhances or restores habitat (including critical habitat) for covered
10 species.
- 11 ● The conservation measure could be reliably, efficiently, and accountably implemented over 50
12 years.
- 13 ● The conservation measure and its underlying action are not already required by law or is under
14 the jurisdiction of another agency.

15 This process resulted in the removal of 13 conservation measures. The remaining 22 conservation
16 measures were then subject to three important questions regarding conservation credit:

- 17 ● Will the conservation measure happen because BDCP took an action?
- 18 ● Will the conservation measure provide a meaningful benefit to covered fish species?
- 19 ● Will BDCP receive “credit” from fish and wildlife agencies for implementing the conservation
20 measure? (“credit” could be either formal regulatory credit or other less formal credit from fish
21 and wildlife agencies for providing benefits to species).

22 From this exercise, 16 conservation measures were submitted for analysis during the DRERIP full
23 evaluation in winter 2009 (Essex Partnership 2009).

24 The other stressors conservation measures were evaluated during the mini-effects analysis and the
25 full effects analysis during 2010 to determine their expected beneficial or adverse effects on covered
26 fish species. Important related actions, which are actions that influence the anticipated effectiveness
27 of BDCP conservation measures but are not under the direct control of BDCP, were separately
28 evaluated during the same period. These conservation measures and their expected effects were
29 reported in the November 2010 preliminary administrative draft BDCP.

30 Following agency review and comment of the November 2010 preliminary administrative draft, all
31 other stressors conservation measures were reviewed and revised in preparation for the February
32 2012 administrative draft, with further review and revision completed in collaboration with the fish
33 and wildlife agencies. That work is here summarized for each of the other stressor conservation
34 measures.

- 35 ● *CM12 Methylmercury Management* was completely rewritten following the November 2010
36 preliminary administrative draft. The current version of this measure was prepared with
37 extensive review and input from the U.S. Environmental Protection Agency, DWR, California
38 State Water Resources Control Board, and other staff involved in methylmercury hazard
39 management in the Delta. The measure is consistent with existing practice and regulation but

1 also proposes potential remediation techniques that could substantially reduce methylmercury
2 contamination risks.

- 3 ● *CM13 Invasive Aquatic Vegetation Control* was completely rewritten following the November
4 2010 preliminary administrative draft. The current version of this measure is focused on
5 ongoing and emergent risks posed by invasive aquatic vegetation throughout the Plan Area and
6 builds heavily on the existing state program, managed by the California Department of Boating
7 and Waterways, to continue aquatic vegetation control using chemical methods. The revised
8 conservation measure also addresses restoration site design to minimize risks of site
9 colonization by invasive aquatic vegetation, and identifies research actions that will support
10 development of biological control techniques.
- 11 ● *CM14 Stockton Deep Water Ship Channel Dissolved Oxygen Levels* was substantially revised
12 following the November 2010 preliminary administrative draft, with input from agency staff
13 familiar with the studies and operations of the facility to date. The revised measure contains
14 greater detail on results of initial operation of the aeration facility and identifies monitoring and
15 adaptive management measures to optimize effectiveness of the conservation measure.
- 16 ● *CM15 Localized Reduction of Predatory Fishes* was completely rewritten following the November
17 2010 preliminary administrative draft. The current version of this measure was developed with
18 extensive input from fish agency staff and is highly focused on research and adaptive
19 management to better understand the role of fish predation as a driver of covered fish species
20 distribution, behavior, survival/abundance, and population status in the Plan Area. The measure
21 proposes a limited suite of initial implementation actions with substantial investments in
22 research prior to developing a full field implementation of the measure.
- 23 ● *CM16 Nonphysical Fish Barriers* was not extensively revised; it remains focused on the goal of
24 increasing the survival of juvenile covered fishes (primarily salmonids) by discouraging them
25 from entering channels known to result in higher mortality than other viable migration routes.
26 Results from initial implementation of these barriers are discussed, as are monitoring and
27 adaptive management measures to optimize program effectiveness.
- 28 ● *CM17 Illegal Harvest Reduction* was not extensively revised, but is presented in considerably
29 greater detail than in previous drafts. It remains focused on increasing the enforcement of
30 fishing regulations in the Delta and bays with the goal of reducing illegal harvest of covered
31 salmonids and sturgeon.
- 32 ● *CM18 Conservation Hatcheries* was completely rewritten following the November 2010
33 preliminary administrative draft. The current version of this measure was developed with
34 extensive input from USFWS staff familiar with the existing and proposed delta and longfin
35 smelt conservation hatchery programs. It is focused on providing fish suitable for use in
36 research actions, many of which are identified in other conservation measures as necessary to
37 address key uncertainties in understanding of the biology of these fishes.
- 38 ● *CM19 Urban Stormwater Treatment* was mentioned only as a potential conservation measure in
39 the November 2010 draft. In fall 2011, DWR directed that this be developed as a conservation
40 measure. In its initial form it was based on the 2009 DRERIP evaluation of the potential
41 conservation measure, but was extensively revised in response to agency comments on interim
42 draft versions of the measure. The current version of this measure is intended to contribute to
43 the biological objective that calls for water quality conditions in the Delta that help restore
44 native fish habitat. It would achieve this by providing BDCP funding for grants to project

1 proposals that provide enhanced water quality treatment for stormwater discharges to surface
2 waters in the Plan Area.

- 3 • *CM20 Recreational Users Invasive Species Program* was mentioned only as a potential
4 conservation measure in the November 2010 preliminary administrative draft. In fall 2011,
5 DWR directed that this be developed as a conservation measure. In its initial form it was based
6 on the 2009 DRERIP evaluation of the potential conservation measure (Essex Partnership
7 2009), but was extensively revised in collaboration with DFG staff involved in the existing
8 Aquatic Invasive Species Program (the measure would be implemented primarily by DFG in
9 collaboration with the Implementation Office). The current version of this measure is intended
10 to contribute toward achieving the biological goals that address maintenance of native biological
11 diversity and control of invasive species. It will do this primarily by educating recreational users
12 about the importance of avoiding further introductions of aquatic invasive species and by
13 instituting recreational watercraft inspections that directly reduce the risk of invasive species
14 introduction and proliferation.
- 15 • *CM21 Nonproject Diversions* was mentioned only as a potential conservation measure in the
16 November 2010 preliminary administrative draft. In fall 2011, DWR directed that this be
17 developed as a conservation measure. In its initial form it was based on the 2009 DRERIP
18 evaluation of the potential conservation measure (Essex Partnership 2009), but was revised in
19 collaboration with staff involved in the Bureau of Reclamation's existing Anadromous Fish
20 Screen Program and DFG's existing Fish Screen and Passage Program (the measure would be
21 implemented primarily by these entities in collaboration with the Implementation Office). The
22 primary purpose of this conservation measure is to reduce incidental take of covered fishes by
23 entrainment or impingement at nonproject diversions located in the Plan Area.
- 24 • *CM22 Avoidance and Minimization Measures* was not previously identified as a potential
25 conservation measure, but was designated to recognize that there are many avoidance and
26 minimization measures to reduce the risk of incidental take that must be implemented in the
27 course of implementing conservation actions, including construction of water facilities and
28 construction of natural community restoration sites. It is simpler to collect these measures into
29 a single conservation measure, than to repeat them in every conservation measure that involves
30 construction activities. The measure is supported by Appendix 3.C, *Avoidance and Minimization*
31 *Measures*, which provides full detail on implementation of the required avoidance and
32 minimization measures.

33 3G.8 References

- 34 Anderson, J., R. Kneib, D. Reed, and K. Rose. 2011. *Bay-Delta Conservation Plan Science Advisors Draft*
35 *Report on BDCP Goals and Objectives for Covered Fish Species*. Available:
36 <[http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/6-16-](http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/6-16-11_Science_Advisors_Presentation.sflb.ashx)
37 [11_Science_Advisors_Presentation.sflb.ashx](http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/6-16-11_Science_Advisors_Presentation.sflb.ashx)>.
- 38 BDCP Conservation Strategy Workgroup. 2007. *Draft Conservation Strategy Alternatives*. Working
39 draft, revised handout #1. April 23.
- 40 BDCP Fish Facilities Technical Team. 2008. *Fish Facilities Technical Team Conceptual Screening*
41 *Proposal*. Preliminary draft. August.

- 1 BDCP Integration Team. 2008. *Core Elements of BDCP Conservation Strategy*. Available:
2 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/12_16_08_Integ
3 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/12_16_08_Integ
4 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/12_16_08_Integ
5 BDCP Steering Committee. 2007. *The Bay Delta Conservation Plan: Points of Agreement for*
6 *Continuing into the Planning Process*. Available:
7 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/BDCP-
8 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/BDCP-
9 CALFED Bay-Delta Program. 2000. *Ecosystem Restoration Program Plan. Volume II: Ecological*
10 *Management Zone Visions. Final Programmatic ESI/EIR Technical Appendix*. Available:
11 <http://www.delta.dfg.ca.gov/erp/docs/reports_docs/ERPP_Vol_2.pdf>.
12 California Department of Natural Resources. 2007. *BDCP Options Evaluation Report*. Available:
13 <<http://baydeltaconservationplan.com/BDCPPlanningProcess/BackgroundDocuments/Options>
14 <<http://baydeltaconservationplan.com/BDCPPlanningProcess/BackgroundDocuments/Options>
15 California Department of Natural Resources. 2009. *An Overview of the Draft Conservation Strategy for*
16 *the Bay Delta Conservation Plan*. Available:
17 <<http://cdm15025.contentdm.oclc.org/cdm/singleitem/collection/p267501ccp2/id/282/rec/>
18 <<http://cdm15025.contentdm.oclc.org/cdm/singleitem/collection/p267501ccp2/id/282/rec/>
19 California Department of Water Resources. 2012. *Delta Risk Management Strategy*. Available:
20 <<http://www.water.ca.gov/floodsafe/fessro/levees/drms/>>.
21 California State Water Resources Control Board. 1999. *Water Right Decision 1641*. Available:
22 <http://www.waterboards.ca.gov/waterrights/board_decisions/adopted_orders/decisions/d1
23 <http://www.waterboards.ca.gov/waterrights/board_decisions/adopted_orders/decisions/d1
24 Dahm, C., T. Dunne, W. Kimmerer, D. Reed, E. Soderstrom, W. Spencer, S. Ustin, J. Wiens, and I.
25 Werner. 2009. *Independent Science Advisors' Report on Adaptive Management*. Available:
26 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/BDCP_Adaptive_
27 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/BDCP_Adaptive_
28 Dahm, C., D. Reed, E. Soderstrom, and J. Wiens. 2010. *Delta Science Program Panel Review of The*
29 *"Logic Chain" Approach*. Available:
30 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/3_25_10_BDCP_
31 <http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/3_25_10_BDCP_
32 California Department of Water Resources. 2007. Delta Habitat Conservation & Conveyance
33 Program. *Value Planning Study on Fish Screening Facilities Options*. Final Report. Available:
34 <<http://baydeltaoffice.water.ca.gov/ndelta/TDF/documents/Through%20Delta%20Facility%2>
35 <<http://baydeltaoffice.water.ca.gov/ndelta/TDF/documents/Through%20Delta%20Facility%2>
36 Delta Independent Science Board. 2012. *Initial Recommendations for Integrating BDCP Science and*
37 *for Improving the Reviewability of Draft BDCP Documents*. June 12,
38 Governor's Delta Vision Blue Ribbon Task Force. 2008. *Delta Vision Strategic Plan*. October.

- 1 Essex Partnership. 2009. *DRERIP Evaluations of BDCP Draft Conservation Measures*. Summary report.
2 Available: <[http://science.calwater.ca.gov/pdf/workshops/workshop_eco_052209_BDCP-](http://science.calwater.ca.gov/pdf/workshops/workshop_eco_052209_BDCP-DRERIP_Summary_with_Appendices1.pdf)
3 [DRERIP_Summary_with_Appendices1.pdf](http://science.calwater.ca.gov/pdf/workshops/workshop_eco_052209_BDCP-DRERIP_Summary_with_Appendices1.pdf)>. Accessed: December 9, 2011.
- 4 Lund, J., E. Hanak, W. Fleenor, R. Howitt, J. Mount, and P. Moyle. 2007. *Envisioning Futures for the*
5 *Sacramento–San Joaquin Delta*. San Francisco, CA: Public Policy Institute of California.
- 6 Mount, J., R. Twiss, and R. M. Adams. 2006. *The Role of Science in the Delta Visioning Process: A*
7 *Report of the Delta Science Panel of the CALFED Science Program*. Available:
8 <http://science.calwater.ca.gov/pdf/CSP_delta_vision_process_Twiss_062306.pdf>. Accessed:
9 August 3, 2012.
- 10 National Research Council. 2010. *A Scientific Assessment of Alternatives for Reducing Water*
11 *Management Effects on Threatened and Endangered Fishes in California's Bay Delta*. Washington,
12 DC: National Academies Press.
- 13 National Research Council. 2011. *A Review of the Use of Science and Adaptive Management in*
14 *California's Draft Bay Delta Conservation Plan*. Washington, DC: National Academies Press.
- 15 Reed, D. et al. 2007. *Bay Delta Conservation Plan Independent Science Advisors Report*. Available:
16 <[http://nrm.dfg.ca.gov/FileHandler.ashx/DocumentID/10540&ei=20ZUPn50eH20gGSuYAg&us](http://nrm.dfg.ca.gov/FileHandler.ashx/DocumentID/10540&ei=20ZUPn50eH20gGSuYAg&usg=AFQjCNG8VLoLgxAfGAlTfoQs4dS-N2oaVA&sig2=GNVrKz3rVAXpmKo0FDjXZA)
17 [g=AFQjCNG8VLoLgxAfGAlTfoQs4dS-N2oaVA&sig2=GNVrKz3rVAXpmKo0FDjXZA](http://nrm.dfg.ca.gov/FileHandler.ashx/DocumentID/10540&ei=20ZUPn50eH20gGSuYAg&usg=AFQjCNG8VLoLgxAfGAlTfoQs4dS-N2oaVA&sig2=GNVrKz3rVAXpmKo0FDjXZA)>. Accessed:
18 August 1, 2012.
- 19 Reed, D., K. D. Fausch, G. D. Grossman, and K. A. Rose. 2010. *Delta Science Program Panel Second*
20 *Review Of The "Logic Chain" Approach*. Available:
21 <[http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/8_26_10_BDCP_](http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/8_26_10_BDCP_SC_HO_Logic_Chain_review.sflb.ashx)
22 [SC_HO_Logic_Chain_review.sflb.ashx](http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/8_26_10_BDCP_SC_HO_Logic_Chain_review.sflb.ashx)>. Accessed: August 1, 2012.
- 23 Resource Management Associates. 2010. *Numerical Modeling in Support of Bay Delta Conservation*
24 *Plan Technical Study #4 – Evaluation of Tidal Marsh Restoration Effects*. Prepared for Science
25 Applications International Corporation, Sacramento, CA.
- 26 Science Applications International Corporation. 2007. *Draft Conservation Strategy Short-Listing*
27 *Analysis Report*. Prepared for Bay-Delta Conservation Plan Conservation Strategy Workgroup
28 Co-Chairs: Walt Wadlow, Santa Clara Valley Water District, Anthony Saracino, The Nature
29 Conservancy. June 7.
- 30 Spencer, W., P. Fiedler, G. Geupel, M. Holyoak, P. Kelly, and G. Wylie. 2008. *Independent Science*
31 *Advisors Report Concerning Non-Aquatic Resources*. Available:
32 <[http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/BDCP_Non-](http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/BDCP_Non-aquatic_ISA_Report_11_7_08_to_SC.sflb.ashx)
33 [aquatic_ISA_Report_11_7_08_to_SC.sflb.ashx](http://baydeltaconservationplan.com/Libraries/Dynamic_Document_Library/BDCP_Non-aquatic_ISA_Report_11_7_08_to_SC.sflb.ashx)>. Accessed: August 1, 2012.
- 34 U.S. Fish and Wildlife Service. 2008. *Formal Endangered Species Act Consultation on the Proposed*
35 *Coordinated Operations of the Central Valley Project (CVP) and State Water Project (SWP)*.
36 December 15.
- 37 U.S. Fish and Wildlife Service. 2010. *Draft Recovery Plan for Tidal Marsh Ecosystems of Northern and*
38 *Central California*. Region 8, Sacramento, CA. Available:
39 <http://www.fws.gov/ecos/ajax/docs/recovery_plan/TMRP_Intro_1.pdf>. Accessed: August 3,
40 2012.

1 **Table 3.G-1. Summary of Alternatives Developed and Evaluated (Lund et al. 2007)**

Alternative	Details	Summary Evaluation	Rationale
Freshwater Delta Alternatives aim to maintain the Delta as homogenous freshwater body. Delta salinity could be controlled through levees, outflows, and barrier structures.			
Alternative 1. Levees as usual – current or increased effort	The current levee-intensive system would be maintained at recent levels of effort or modestly upgraded to meet federal standards for agricultural levees. Water exports would continue to be pumped through the Delta. Levee failures would occur with increasing frequency.	Eliminate	Current and foreseeable investments at best continue a risky situation; other soft landing approaches are more promising; not sustainable in any sense.
Alternative 2. Fortress Delta (Dutch standards)	“Whatever it takes” investments would be made to support or fix levees deemed strategically important for urban areas, infrastructure, and water supply exports. To contain costs, the total length of the levees in the system would be shortened, reconfiguring some islands. Lower-reliability levees (mainly in the interior of the Delta) would be allowed to fail.	Eliminate	Great expense; unable to resolve important ecosystem issues.
Alternative 3. Seaward saltwater barrier	A permanent or movable barrier would be erected at the western edge of the Delta. This is one of the oldest and most extreme proposals for keeping salt water at bay, but it has recently reemerged because Dutch engineers have suggested the construction of a large movable barrier, similar to the Maeslant storm surge barrier that protects Rotterdam in The Netherlands.	Eliminate	Great expense; profoundly undesirable ecosystem performance; water quality risks.
Fluctuating Delta Alternatives aim for fluctuating environmental conditions in the western Delta (especially salinity) to improve habitat conditions for native fish species. Urbanization would be possible along the Delta’s periphery behind strong levees.			
Alternative 4. Peripheral canal plus	An aqueduct would be constructed from the vicinity of Hood, on the Sacramento River, south along the Delta’s eastern edge, sending water exports to Clifton Court Forebay. This would allow water exports to circumvent the Delta and yet continue to meet the Central Valley Project and State Water Project intakes. This proposal augments the traditional peripheral canal proposals with special operations, investments, and activities for environmental and other in-Delta land and water uses (hence the “plus”).	Consider	Environmental performance uncertain, but promising; good water export reliability; large capital investment.

Alternative	Details	Summary Evaluation	Rationale
Alternative 5. South Delta restoration aqueduct	This aqueduct would be similar to the peripheral canal mentioned above, but its major outlet would enter the lower San Joaquin River. These supplemental freshwater flows would resolve various water quality and flow problems of the lower San Joaquin River and the south Delta while improving the quality of water exports and reducing entrainment of native fish at the pumps. Some flows could be channeled into a wetland and flood bypass channel through the south Delta, contributing to improved habitat and agricultural water quality. In-Delta investments would be made for environmental and other in-Delta uses.	Consider	Environmental performance uncertain, but more adaptable than Alternative 4, Peripheral canal plus; water delivery promising for exports and in-Delta uses; large capital investment.
Alternative 6. Armored-island aqueduct	A major, semi-isolated freshwater conveyance corridor for water exports would be created by armoring select islands and cutting off or tide-gating various channels within the central-east Delta.	Consider	Environmental performance likely poor unless carefully designed; water delivery promising; large capital investment.
Reduced-Exports Delta Alternatives do not rely on new Delta export facilities or levees. However, they do imply an ability to greatly modify the pattern and quantity of Delta exports.			
Alternative 7. Opportunistic Delta	Only opportunistic seasonal exports would be allowed, during times of high discharge of fresh water from the Delta (generally winter and spring). Export pumping capacities would be expanded to accommodate these high pumping periods, and some surface storage within and near the Delta may be built. Salinity levels would fluctuate in the west Delta, and many islands would eventually become flooded. Urbanization would be possible along the Delta's periphery, behind strong levees.	Consider	Expenses and risks shift to importing areas; relatively low capital investment; environmental effectiveness unclear.
Alternative 8. Eco-Delta	The Delta would be managed as a single, unified entity to favor key Delta aquatic and terrestrial species. Water extraction, transportation corridors, and other functions would be maintained as long as they do not interfere with rehabilitation goals. Some water exports would occur but less than in Alternative 7, Opportunistic Delta.	Consider	Initial costs likely to be very high; long-term benefits potentially high if Delta becomes park/open space/endangered species refuge.
Alternative 9. Abandoned Delta	A planned, multi-decade retreat from the Delta would occur, phasing out much of the Delta's farm economy. Water exporting agencies would transition to alternative water sources and would increase water use efficiency.	Eliminate	Poor overall economic performance; southern Delta water quality problems; like Alternative 1, without benefits.

1 **Table 3G-2. Conservation Strategy Alternatives Developed by the BDCP Conservation Strategy**
2 **Workgroup**

Conservation Strategy Alternative	Title	Theme
CSA-1	Operations Modifications with Existing Conveyance Configuration	Use existing Delta conveyance configuration, and improve State Water Project and Central Valley Project operations and facilities management and diversion-related infrastructure to reduce mortality of and improve flow-related habitat conditions for covered fish species sufficiently to increase their production, abundance, and distribution.
CSA-2	In-Delta Habitat Restoration under Existing Operations	Use existing Delta conveyance configuration and operations, and physically restore extensive tracts of physical aquatic and floodplain habitats in the Delta to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species.
CSA-3	Opportunistic Exports with In-Delta (within BDCP Planning Area) Habitat Restoration	Increase export capacity and limit exports to occur only during periods of high flow and when covered fish species are least vulnerable to entrainment, improve flow-related habitat conditions, and restore extensive tracts of physical aquatic and floodplain habitats in the Delta to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species.
CSA-4	South Delta Aqueduct with In-Delta Habitat Restoration	Create a new Delta conveyance configuration that would provide for improved fluctuating salinities and variable hydrology in the west and north Delta and improve ecosystem water quality in the south Delta; and restore extensive tracts of physical aquatic and floodplain habitats in the Delta to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species.
CSA-5	Isolated Facility with In-Delta Habitat Restoration	Create a new Delta conveyance configuration that would provide fluctuating salinities and variable hydrology throughout the Delta and avoid entrainment at the pumps; and restore extensive tracts of physical aquatic and floodplain habitats within the Delta to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species.
CSA-6	Suisun Marsh Habitat Restoration in Combination with In-Delta Habitat Restoration	Use the existing Delta conveyance configuration and operations; and restore physical aquatic and floodplain habitats in the Delta and Suisun Marsh to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species. This alternative would restore less in-Delta habitat (e.g., 40 to 60%) than would be restored under CSA-2.
CSA-7	Upstream Habitat Restoration in Combination with In-Delta (within Planning Area) Habitat Restoration	Use the existing Delta conveyance configuration and operations and restore physical aquatic and floodplain habitats in the Delta and outside the BDCP Planning Area along the Sacramento and San Joaquin Rivers and their tributaries to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species. This alternative would restore less in-Delta habitat (e.g., 40 to 60%) than would be restored under CSA-2.

Conservation Strategy Alternative	Title	Theme
CSA-8	Bifurcated South Delta Aqueduct with In-Delta Habitat Restoration	Alter the existing Delta conveyance configuration to provide for fluctuating salinities and variable hydrology in the west and north Delta and improve ecosystem water quality in the south Delta; and restore extensive tracts of physical aquatic and floodplain habitats in the Delta to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species.
CSA-9	Dual Conveyance with In-Delta (within Plan Area) Habitat Restoration	Alter the existing Delta conveyance configuration to provide flexibility in Delta operations to reduce effects of operations-related entrainment, improve fluctuating hydrologic conditions for covered fish species while maintaining in-Delta channel stage and water quality, and restore extensive tracts of physical aquatic and floodplain habitats in the Delta to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species.
CSA-10	Split Delta with San Joaquin River Corridor Restoration	Operate and reconfigure in-Delta conveyance of San Joaquin River to isolate covered fish species from the south Delta pumps and restore estuarine habitat in the south and west Delta to provide sufficient habitat area and quality to increase the production, abundance, and distribution of covered species.

1